



5' wide Sidewalk (striping on paving)

Temporary Road

Trailer Compound  
BBC and Owner

Casting Beds

AREA 1

Casting Beds

BUILDING 1

Casting Beds

AREA 4

AREA 3

AREA 2

Relocate Existing Parking

Sidewalk Closed beginning  
05/01/2010 thru 05/31/2011

Sidewalk closed  
04/15/2010 thru 03/15/2011

- AREA 1**  
Secure & Set-up office compound  
Build new temporary road from St Lucie Ave to Palm Beach Ave. (Start:02/01/2010 - Complete: 02/15/2010)  
Temporary relocate existing parking in Area 1 to Area 4. (Start:02/01/2010 - Complete: 02/15/2010)  
Remove existing St Lucie Ave. (Start: 02/15/2010)
- AREA 2**  
Secure construction limits (03/01/2010)  
Start Construction of Henderson parking lot (03/03/2010)  
Use Henderson Parking for employee parking (04/10/2010)
- AREA 3**  
Tunnel form fabrication area from 03/01/2010 to 04/15/2010  
Start construction of Parking lot (04/15/2010)  
Build to first lift of asphalt (06/01/2010)  
Subcontractors trailer compound and additional employee parking as needed
- AREA 4**  
Parking lot construction from 06/01/2010 to 07/15/2010