

# MINOR PROJECTS STATUS REPORT

FAU Minor Projects Management Database  
Florida Atlantic University - Facilities Planning

Sorted By P- NUMBER

UPDATE:

Friday, January 27, 2012

3:40:58 PM

PROJECT Number	Bldg.	Title	FAU CONTACT			Architect/Engineer	Contractor (CM)	Building Permit	Minors Checklist	Asbestos Verification	APPROVALS		PROJECT BUDGET		PROJECT SCHEDULE		Comments
			PM	User Rep.	PPD Rep.						SFM	EHS	Budget	Source	Start	Finish	
P- 5082	CAMPUS	Replace vault #6 transformers	J Schultz	Jill Eckardt	Evan Cross	Kimley Horn/Scott Harvey Lweis	Turner/Ryan Fischer	Required	Yes	Yes	NA	NA	60,000	TBD	9/1/10	2/1/12	Kick off meeting held. Turner is awaiting approved PO. To do the structural repairs in the vault. Ceiling.
P- 5189	T-05	Repair/replace windows and doors	L Forster	Azita Dashtaki	John Singer	Susan McClellan	FL Bldg	Required	Yes	Yes	Yes	Yes	6,881	combined	11/08/07	TBD	Presented estimate for bldg hardeneing (Opt 1. 7K, Opt 2. 4.5K). Est forwarded to AVP 03/09. Approx 192K incl AE. Requested plan set from preserv architect for PB project re: Jaffee Studio. Original hardening proj on hold.
P- 5522	MC-03	Cost estimate for an emergency generator backup power to Police Station	S Baruch	Beverly Sargent	Evan Cross	NA	Morganti	Required	No	No	Pending	Pending	TBD		TBD	TBD	Quote received from Morganti. Work to begin pending funding.
P- 5614	MC-01	Add door in room 129, replace carpet.	S Baruch	Jeff Buller	Evan Cross	NA	Florida Building & Remodeling	Required	No	No	NA	NA	14,000	Honors College	TBD	TBD	Quote received from Florida Builders. Work to begin pending budget verification.
P- 5632	CC-45	Various renovations at interior & exterior areas.	L Forster	Lydia Bartram	John Singer	Gametime Roy Roy May	Gametime Julie Gardner	N/A	Yes	Yes	No	Yes	66,771	Slattery Aux	12/21/11	12/23	Gametime mobilizing on 12/19/11 and install scheduled for 22 and 23rd . Scope: new ground cover (xgrass) one replacement climber, and few stand alone play equipment pieces for existeing playground.
P- 5652	MC-01	Add storage room w/ exterior access for arboretum tools	S Baruch	Beverly Sargent	Evan Cross	NA	Florida Bulding and Remodeling	Required	No	No	Pending	Pending	40,000		TBD	TBD	Price received from Florida Building and Remodeling. Work to begin pending funding.
P- 5672	MC-03	Convert lounge areas to open student government offices	S Baruch	Beverly Sargent	Evan Cross	Song Associates	Morganti	Required	Yes	Yes	Yes	Yes	85,000		November 2,	January 1, 2	Song Associates construction documents complete. Morganti under contract. Construction 80%.
P- 5687	AH-52	Design terrace garden setting for outdoor gathering spaces.	J Schultz	Heather Coltman	John Singer	STH/Wm Hanser AIA	Kaufman Lynn/Greg Montelione	Required	Yes	Yes	No	Yes	1,000,000		01/01/2011	12/30/11	The Quad enhancement and sculpture trail are on hold. Painting of the (4) CAL buildings 99% completed. Punch out expected on Friday 01/13
P- 5691	DAVIE	Restore grading, paving, landscaping, lighting, seating at LA bldg.	V Cucchiella	Vince Cucchiella	V cucchiella	Miller Legg	TBD	Required	Yes	Yes	NA	Yes	400,000	BT-624,	6-13-2011	1-2012	Design kick off meeting held on 6-13-2010. First submission rejected. New design on hold pending development of storm water management plan in conjunction with Broward College. Scaled down work scope being generated. Scaled down design awiating StormWM
P- 5717	BC-90	Provide and install bus shelter	V Cucchiella	Vince Cucchiella	J. Singer	TBD	TBD	Required	Yes	Yes	NA	Pending	30,000	BT-624	TBD	TBD	On hold
P- 5733	SS-08	Renovation of suite	L Forster	Kirk Dougher/Jem Volny	John Singer	RLC Benson Ellis	TBD	N/A	Yes	Yes	No	Yes	5,000	tbd	TBD	TBD	AE revised proposal for Schematic phase only. Mtgs with Users re: architects and Facilities intros . Awaiting signed POR from Users to transmit to Purchasing for: AE start.
P- 5740	SE-43	Renovate spaces vacated by COE.	H Kraft	Norm Kaufman/Gary Perry	John Singer	STH-Leo A. Daly - Bob Thomas	J.A. Cummings - Jim Rhrinehart	Issued	Yes	Yes	Yes	Yes	1,400,000	TBD	8.01.11	12.31.11	On going construction to Phase II.
P- 5769	CAMPUS	Estimate for four art pieces.	L Forster	Azita Dashtaki	John Singer	N/A	Fla Bldg	N/A	Yes	Yes	No	No	TBD	TBD	TBD	TBD	Purchase Order for the first sculpture has been processed awaiting next and further coord with OSUA. Status unchanged.

PROJECT Number	Bldg.	Title	FAU CONTACT			Architect/Engineer	Contractor (CM)	Building Permit	Minors Checklist	Asbestos Verification	APPROVALS		PROJECT BUDGET		PROJECT SCHEDULE		Comments
			PM	User Rep.	PPD Rep.						SFM	EHS	Budget	Source	Start	Finish	
P- 5773	MC-06	Install back up emergency generator at RH1 and RH2.	S Baruch	Rick Smith	Evan Cross	NA	TBA	Required	Yes	Yes	Yes	Yes	500,000		7/1/11	8/ 31/11	Morganti 99%, addressing punch-list.
P- 5783	MC-16	Renovate existing classroom into a conference room/student lounge.	S Baruch	Rene Friedman	Evan Cross	Song and Associates	Morganti	Required	Yes	Yes	Pending	Yes	80,000		11/10/10	2/10/11	Morganti complete. LLS adding to original scope with contingency funds.
P- 5805	AU-31A	Study of existing steps and railings	J Schultz	Larry Faerman	J. Singer	WDA	Turner/ Boris Carvallo	Required	No	No	Yes	Yes	120,000		8-1-11	12-30-11	Stage modification done, railings installed, stair nosing is being fabricated. Should be done by the 01/20
P- 5812	SO-44	Renovations of Bldg 44	H Kraft	Jerry Clinton	John Singer	Song & Associates	KLI - Kevin Gallager	Issued	Yes	Yes	Yes	Yes	350,000	TBD	9.1.11	12.31.11	Under Construction.
P- 5815	BRZWY	Structural evaluation of 2nd floor breezeway roof	J Schultz	John Singer	John Singer	Kimley Horn	Kaufman Lynn/ Greg	Required	Yes	No		Yes	40,000		30 days	12/24/11	All work was done over the holiday break. All that is left is grouting to be completed by the 11th About 97% complete.
P- 5817	CO-69	Temporary fuel cell project to charge golf carts.	J Redhead	Amir Abtahi 7-3425	J SINGER	NA	ENERFUEL	Required	No	No	NA	NA	62,000	ENGRG RESRCH	DEC2010	JAN2012	Under construction Permit # P-5817
P- 5828	BU-86	Design for base of Sean Stein's statue.	H Kraft	Tom Donaudy	Evan Cross	Williamson Dacar	TBD	Required	Yes	Yes	NA	NA	100,000	TBD	TBD	TBD	FAU and Donor Comments to Donors Artist for review.
P- 5835	T-06	Renovations for paper-making studio.	P Brida	John Cutrone	John Singer	Colome' & Assoc	Morganti	Required	Yes	Yes	No	No	TBD	User	TBD	TBD	Purchase Order has been issued. Construction to start soon.
P- 5849	BC-04	Electrical upgrade for IRM room	B Thompson	Elise Angiollilo	J. Singer	Project Caine	FB&R	Required	No	No	NA	NA	12,000		TBD	TBD	Obtaining proposal for design. Design under way. Design complete. Getting GMP from K-L.
P- 5850	SS-8W	Electrical upgrade for IRM room	B Thompson	Elise Angiollilo	J. Singer	Project Caone	Kaufman Lynn	Required	No	No	NA	NA	17,000		TBD	TBD	Obtaining proposal for design. Design under way. Design complete. Getting GMP from K-L. PO issued. Equipment on order.
P- 5851	GS-02	Electrical upgrade for IRM room	B Thompson	Elise Angiollilo	J. Singer	Project Caine	Kaufman Lynn	Required	No	No	NA	NA	15,000		TBD	TBD	Obtaining proposal for design Design under way. Design complete. Getting GMP from K-L. PO issued. Equipment on order.
P- 5858	MC-05	Provide covered porch at outdoor dining area	S Baruch	Beverly Sargent	Evan Cross	TBD	Florida Building and Remodeling	Required	No	No	Pending	Pending	TBD		TBD	TBD	Quote received from Florida Building and Remodeling.
P- 5859	JUPTR	Provide lighting for entry sign at FAU Blvd.	S Baruch	Beverly Sargent	Evan Cross		TBD	Required	No	No	NA	NA	TBD		TBD	TBD	Quotes received from Kasper Electric. Work to begin pending funding.
P- 5860	JUPTR	Provide concourse & entry features at the new entry at FAU Blvd.	S Baruch	Tom Donaudy	Evan Cross	Song Associates	Kaufman Lynn	Required	No	No	Pending	Pending	TBD		TBD	TBD	Estimate received from Kaufman Lynn high. Morganti working on back-up estimate.
P- 5861	JUPTR	Create plan for Campus kiosk maps at major entrances.	S Baruch	Beverly Sargent	Evan Cross		TBD	Required	No	No	NA	Pending	TBD		TBD	TBD	Project to begin pending funding.
P- 5870	MC-01	Provide new carpet & furnishings in classroom 136.	S Baruch	Mark Tunick	Evan Cross		TBD	N/A	No	No	NA	NA	TBD		TBD	TBD	Verifying funding.
P- 5875	BC-05	Upgrade signage on building.	V Cucchiella	Phyllis Bebko	R Morgan	FP	Turner	Required	Yes	Yes	NA	Pending	119,959	FAU Broward VP/ BC	3-11	12-11	Remove existing non compliant signage and install brand complaint signage. PO issued to Turner ConstructionShop Drawings in process.
P- 5882	MC-08	Replace carpet and paint interior of Museum.	S Baruch	Beverly Sargent	Evan Cross		TBD	N/A	Yes	Yes	NA	NA	TBD		TBD	TBD	Quote requested from vendor.

PROJECT Number	Bldg.	Title	FAU CONTACT			Architect/Engineer	Contractor (CM)	Building Permit	Minors Checklist	Asbestos Verification	APPROVALS		PROJECT BUDGET		PROJECT SCHEDULE		Comments
			PM	User Rep.	PPD Rep.						SFM	EHS	Budget	Source	Start	Finish	
P- 5883	JUPTR	Install lighting at new monument sign at Parside & University	S Baruch	Beverly Sargent	Evan Cross		TBD	Required	No	No	NA	Pending	TBD		TBD	TBD	Proposal from Kasper Electric being reviewed.
P- 5884	JUPTR	Install aluminum cover & electrical power at golf cart storage	S Baruch	Beverly Sargent	Evan Cross	TBD	TBD	Required	Yes	Yes	NA	Pending	TBD		TBD	TBD	Price received from Morganti. Waiting for funding.
P- 5885	JUPTR	Install automatic gates for Resident parking lot.	S Baruch	Beverly Sargent	Evan Cross		TBD	Required	No	No		Pending	TBD		TBD	TBD	Viability of automatic gates/ maintenance issues being discussed.
P- 5889	CAMPUS	Schematic design of a 75-car parking lot w/ pervious pavement	H Kraft	Tom Donaudy	John Singer	Leo A. Daly - Bob Thomas	Kaufman Lynn - Greg Montelione	Required	Yes	Yes	Pending	Pending	375,000	TBD	10.30.11	12.30.11	CM has permit, construction under way.
P- 5898	AZ-79	Addition to Green Memory & Wellness Center	L Forster	Barbara Curtis	J Singer / E Cr	Weitsma Architects	Weitsma Builders	Required	Yes	Yes	Yes	Yes	30,000		TBD	TBD	Until otherwise noted DD submittal ( incl PE, Site & all reqd DD criteria) anticipated pending further direction from User's/Donor and Senior Admin. Staff.
P- 5903	ED-47	Install clg projector and electric screen at room 118.	B Thompson	Steve Diaz	J. Singer	NA	TBD	Required	No	No	NA	NA	1,000		TBD	TBD	Getting proposal from FB&R. Getting alternate proposal. Proposal sent to user on 3/31/11. Funding will be available in October, 2011.
P- 5904	ED-47	Install clg projector and electric screen at room 280.	B Thompson	Steve Diaz	J. Singer	NA	TBD	Required	No	No	NA	NA	1,000		TBD	TBD	Getting proposal from FB&R. Getting alternate proposal. Proposal sent to user on 3/31/11. Funding will be available in October, 2011.
P- 5911	UC-31	Estimate for golf cart parking area at NE corner of bldg 31	P Brida	Mark Anthony	John Singer	Colome' Assoc	TBD	Required	Yes	Yes	No	No	TBD	User	TBD	TBD	Waiting for revised dwgs from A/E.
P- 5914	TC-06	Replace exist bar sink w/ larger sink & faucet	S Baruch	Lorraine Straughn			Florida Building and Remodeling	Required	No	No	NA	NA	TBD		TBD	TBD	Quote received from Florida Building and Remodeling.
P- 5915	TC-06	Install generator & hot water at Police office 117	S Baruch	Lorraine Straughn		JLRD	Morganti	Required	No	No	Pending	Yes	90,000		TBD	TBD	JLRD under contract for design. Morganti pricing 100% documents. Internal documents review complete.
P- 5917	GY-38	Replace AHU in SE Mech Rm	A Friedland	Jim Baker		JLRD	TBD	Required	No	No	Yes	Yes	19,400		2/28/11	TDB	Documents 90% completed and submitted for review. On hold, pending funding. We will contact the Engineer to finalize the Documents such that they are "shovel ready".
P- 5927	AL-09	Electrical upgrade for IRM room.	B Thompson	Elise Angiollilo	J. Singer	Project Caine	Kaufman Lynn	Required	No	No	NA	NA	25,000		TBD	TBD	POR for design in process. Design under way. Design complete. Getting GMP from K-L. PO issued to K-L. PO issued to K-L. Work under way.
P- 5928	PA-51	Electrical upgrade for IRM room	B Thompson	Elise Angiollilo	J.inger	Project Caine	Kaufman Lynn	Required	No	No	NA	NA	18,000		TBD	TBD	POR for design in process. Design under way. Design complete. Getting GMP from K-L. PO issued to K-L. Equipment ordered.
P- 5929	UC-31	Upgrade 220V electrical service to CSI specs	B Thompson	Mark Anthony	J. Singer	Project Caine	Kaufman Lynn	Required	No	No	NA	NA	1,800		TBD	TBD	Getting design proposal. Design under way. Design complete. Getting GMP fom K-L. POR initiated on 11/8/11. PO issued to K-L. Work under way.
P- 5934	DAVIE	Water retention master plan for FAU lease area	V Cucchiella	Vince Cucchiella	R Morgan	EngenuityGroupInc	tbd	N/A	Yes	Yes	No	Pending	20,000	BT661 GRP9	3-11	4-12	Work in process;areport provided, drawings being prepared for review with our selected scheme
P- 5937	DAVIE	Install entry road off 36th St in order to provide for student parking	V Cucchiella	Vince Cucchiella	R Morgan	Miller Legg	Pirtle	Required	Yes	Yes	NA	Pending	1,000,000	BT-624	12-2011	6-2012	Awaiting100% design submissio. Dwgs to be provided for review the week of1-13-12. Storm Water Management Hearing set for February.

PROJECT Number	Bldg.	Title	FAU CONTACT			Architect/Engineer	Contractor (CM)	Building Permit	Minors Checklist	Asbestos Verification	APPROVALS		PROJECT BUDGET		PROJECT SCHEDULE		Comments
			PM	User Rep.	PPD Rep.						SFM	EHS	Budget	Source	Start	Finish	
P- 5939	DAVIE	Moving/removing existing casework and power supply for new equipment.	V Cucchiella	Tara Root	R Morgan	SchenkelShultz	Pirtle	Required	Yes	Yes	No	Yes	65,000	BT624	11-2011	12-2011	PO issued, permit issued, work completed. Issue with air flow to newly installed equipment
P- 5951	JUPTR	Install flag pole for Tree Campus USA flag.	S Baruch	Beverly Sargent	Evan Cross		Morganti	Required	Yes	Yes	NA	Pending	TBD		10/20/11	11/20/11	Quote received from Morganti.
P- 5956	MC-04	Design & installation of two chilled water pumps for Chiller # 3.	A Friedland	Jim Baker		JLRD		Required	No	No	Yes	NA	10,900		3/15/11	TBD	Contacted mechanical Contractors directly. Requested they will review previous proposals to try to reduce costs.
P- 5958	CS-97	Install kiosk map directory across from Bldg 97.	J Schultz	Shannon Clounts	John Singer	none	McNeil Signs	Required	Yes	Yes	No	No	5,200		TBD	60 DAYS	New Kiosk will be installed in front of Bldg 52. Waiting for an installation date from Mcneil signs
P- 5964	AU-31A	Install additional 20 ADA seats.	J Schultz	Bill Horstman	John Singer	WDA	Turner	Required	Yes	No	Yes	Yes	50,000		6/11	10/20/11	PO submitted. Turner's cost estimate was approved by the A/E. Plans were approved by Pam White, ADA Coordinator
P- 5965	JUPTR	Provide digital signage at 6 locations.	S Baruch	Beverly Sargent	Evan Cross		Dirt Pro's	Required	Yes	Yes	NA	NA	TBD		5/19/11	9/19/11	Construction 98%. Punch list being addressed.
P- 5966	TRCST	Provide digital signage at 3 locations.	S Baruch	Beverly Sargent				Required	Yes	Yes	NA	NA	TBD		8/1/11	9/1/11	Work 98% complete. Addressing punchlist.
P- 5969	GUMBO	Study of new pumps for replacement.	A Friedland	Jim Baker		E&U	MWI pump rental	N/A	No	No	No	No	9,843	TBD	4/27/11	Feb. 2012	Proposal accepted 06/06/11. Work started 06/16/11. Agreement in place to continue with rental of pump until completion of Study (P-6097).
P- 5973	FW-11A	Provide accessible van parking & signage.	J Schultz	Pamela White	John Singer	Kimley Horn	Turner	Required	Yes	No	No	Yes	40,000	ADA	TBD	TBD	Permit pending. Waiting for Inspection service to get PO
P- 5974	CAMPUS	Provide accessible van parking & signage at Lot 15.	J Schultz	Pamela White	John Singer	Kimley Horn	Turner	Required	Yes	No	No	Yes	20,000	ADA	TBD	TBD	Permit is being applied for
P- 5980	BC-04	Estimate for replacing existing lighting grid.	V Cucchiella	Eric Freedman	R Morgan	tbd	tbd	Required	Yes	Yes	No	Yes	40,000	TBD	tbd	tbd	Scoping is on going; met with client he is to research lighting
P- 5981	BC-04	Increase power to install 4 additional l6 outlets.	V Cucchiella	Apollo Ramon	R Morgan	Project Caine	Tropical	Required	Yes	Yes	NA	Yes	19,780	BT661 Grp9	6-13-2011	1-2012	PO issued, permit issued. Work in process.
P- 5989	PK-81	Provide replacement meters for parking garages I and II.	B Thompson	Jim Baker	J. Singer	NA	Square D/ Worx	Required	No	No	NA	NA	15,000		TBD	TBD	POR initiated on 6/3/11. On hold by Parking & Traffic. PO issued to Square D for purchase of meters. PO issued to Worx for installation. Meters received 9/20/11. Installation under way. CT issue being resolved.
P- 5990	NU-84	Provide replacement power meter.	B Thompson	Jim Baker	J. Singer	NA	Square D /Worx	Required	No	No	NA	NA	18,000		TBD	TBD	POR for meter initiated on 6/3/11. Getting installation quotes. Installation under way. Meter installation complete. Working on ethernet connection.
P- 5991	BC-71	Install new electrical for Telecom at 125-A.	B Thompson	Debbie Bradley	J. Singer	Project Caine	Kaufman Lynn	Required	No	No	NA	NA	15,000		TBD	TBD	Proposal for design sent to user on 6/2/11. Design under way. Temp. install approved because of time issue. Permanent design under way.
P- 5997	BC-71	Add doors and a wall to study rooms.	P Brida	Debra Bradley	John Singer	S+A	Kaufman Lynn	Required	Yes	Yes	No	No	TBD	User	TBD	TBD	Waiting for dwgs from S+A.
P- 5999	BU-86	Renovation of room 101.	P Brida	Vegar Wiik	John Singer	RLC Architects	Kaufman Lynn	Required	Yes	Yes	Yes	No	TBD	User	TBD	TBD	Advanced Schematic was submitted on 12/6. Review in progress.

PROJECT Number	Bldg.	Title	FAU CONTACT			Architect/Engineer	Contractor (CM)	Building Permit	Minors Checklist	Asbestos Verification	APPROVALS		PROJECT BUDGET		PROJECT SCHEDULE		Comments
			PM	User Rep.	PPD Rep.						SFM	EHS	Budget	Source	Start	Finish	
P- 6001	LY-03	Provide electrical infrastructure for video wall at Lobby.	B Thompson	William Miller	J. Singer	NA	Kaufman-Lynn	Required	No	No	NA	NA	6,000		TBD	TBD	Working with user and Kaufman-Lynn for scoping
P- 6002	SO-44	Misc renovations to address Lecture Hall 250.	H Kraft	Azita Dashtaki	John Singer	Williamson Dacar	TBD	N/A	Yes	Yes	NA	NA	1,000	TBD	TBD	TBD	Final Report back from Engineers to FAU, UA and AVP reviewing.
P- 6007	CAMPUS	Creation of benches and signs for Campus Nature Trail.	J Schultz	Joshua Scholl	John Singer	None	Students	N/A	No	No	No	No	15,652	FAU Student Gov't	N/A	N/A	Student initiated project, constructed by students. Work 98% completed. Will inspect upon final completion
P- 6009	BC-90	Provide fuel storage building.	V Cucchiella	Vince Cucchiella	R Morgan/S T	SchenkelShultz	Pirtle	Required	Yes	Yes	No	Pending	65,000	BT-624	tbd	tbd	Project under discussion
P- 6011	HS-26	Repair window panes, replace doors, replace A/C unit in locker rooms, resurface floors in lockers.	L Forster	Tammy Ferguson	John Singer	RLC Architects / JLRD	Kaufman Lynn	Required	Yes	Yes	Yes		20,376		6/12	TBD	100% CD's & all user comments addressed . Awaiting CM's GMP and will present at upcoming mtg w/ Users at Henderson.
P- 6017	CAMPUS	Determine spacing & light fixtures for side street near Arena.	B Thompson	Azita Dashtaki Dotiwala	J. Singer	JLRD	North Ridge Electric	Required	No	No	NA	NA	60,000		TBD	TBD	Getting design proposal. POR issued for design. Design under way. Design complete. Bids due 9/23/11. POR in VP's office for approval. PO issued on 11/18/11. Work to start in janusry, 2012. Work under way.
P- 6031	MC-17	Divide and renovate existing lab 125-A.	S Baruch	Jeff Buller	Evan Cross	Leo Daley	Morganti	Required	Yes	Yes	Yes	Yes	71,300		October 24, 1	January 2, 1	Schedule aligned with SR building remodel to achieved shared management. Construction 80%.
P- 6032	MC-01	Renovate exist classrooms 135, 136, 137, 138 and 139.	S Baruch	Jeff Buller	Evan Cross	Leo Daley	Morganti	Required	No	No	Pending	Pending	700,000		TBD	TBD	100% CD's recieved December 14. Morganti preparing GMP price.
P- 6034	CAMPUS	Purchase & installation of lightning system at University grounds.	B Thompson	Melissa Dawson	J. Singer	TBD	TBD	Required	No	No	NA	NA	65,000		TBD	TBD	PO issued to ThorGuard on 10/11/11. Stadium portion to be completed by first game. Stadium poryion completed on 10/14/11. Installation completed 11/11/11. Commissioning and training to be completed December/January.
P- 6036	UP-72	Design specs for CHW system fill booster pump	A Friedland	Jim Baker		JLRD	Farmer & Irwin	N/A	No	No	NA		19,145		8/25/11	TBD	Automatic alternate operation of pumps and BAS control cards installed. System in operation. Meeting to be scheduled to provide final approval and acceptance of system as installed.
P- 6037	GS-02	Replace faucets in men & women's restrooms on 2nd floor.	H Kraft	Diane Aragon	John Singer	N/A	H&H Plumbing	N/A	Yes	Yes	N/A	N/A	5,000	User	11.21.11	TBD	Parts ordered waiting for installation.
P- 6039	FIELD	Install 6' fence along North side of Henderson fields	L Forster	Dax Kuykendall/ Glenn Thomas	Evan Cross	NA	TBD	N/A	No	No	No	No	17,951		TBD	TBD	Two Users (Henderson and Rec) shared cost for project. New sod added at no cost Discuss irrigation with PP.
P- 6045	BC-04	Change door hardware on 4th floor for ADA compliance.	V Cucchiella	Anthony Abbate	R Morgan	FP/PP	TBD	N/A	Yes	Yes	Pending	Yes	20,000	TBD	9-2011	TBD	Work scope confirmation underway
P- 6048	BC-71	Estimate for auxiliary AHU in server room 129.	A Friedland	Debbie Bradley		E&U	K/L	Required	No	No	Yes	N/A	TBD		8/16/11	TBD	Proposal submitted to User. Cost was within expected limits, however facility advised E&U that funding is not available at this time for the project. Place on hold.6048
P- 6049	AD-10	Install glass door to Kitchen; furniture selection.	P Brida	David Kian	John Singer	N/A	Kaufman Lynn	N/A	Yes	Yes	NA	No	TBD	User	TBD	TBD	Waiting on shop dwgs from Alumiglass.

PROJECT Number	Bldg.	Title	FAU CONTACT			Architect/Engineer	Contractor (CM)	Building Permit	Minors Checklist	Asbestos Verification	APPROVALS		PROJECT BUDGET		PROJECT SCHEDULE		Comments
			PM	User Rep.	PPD Rep.						SFM	EHS	Budget	Source	Start	Finish	
P- 6050	SS-8W	Install conduit for data drop and electrical power outlet at room 206.	J Redhead	Shellie Almond 7-3515	J SINGER	NA	WORX ELECT	Required	Yes	Yes	NA	Yes	662	STI403	JAN2012	FEB2012	PO # P0204064 dtd 22SEP2011 issued to WORX. PO # P0205364 issued to MEP dtd 03NOV2011. Permit appl submitted 29SEP2011. Permit pending rvw.
P- 6054	BC-17	Reconfigure existing parking lot;demo concrete walkways;install new paving.	V Cucchiella	Vince Cucchiella	R Morgan	Miller Legg	Pirtle	Required	Yes	Yes	NA	Yes	400,000	BT-624	TBD	TBD	Uunder design and pricing. Drawings to be provided for internal review the week of 1-13-12. Storm Water Management Hearing set for February.
P- 6055	NU-84	Estimate for design and construction for Student Government Park.	H Kraft	Terry Mena	John Singer	Chris Bentoncourt	N/A	N/A	Yes	Yes	NA	NA	2,000	User	TBD	TBD	Users comments back to A/E, meeting with Azita & Tom for FAU feedback, comments back to A/E.
P- 6057	AL-09	Provide vertical switchboard for IRM upgrades	B Thompson	Bob Thompson	J. Singer	Project Caine	Kaufman Lynn	Required	No	No	NA	NA	15,000		TBD	TBD	Switchboard under design. Getting GMP from K-L PO issued to K-L. Equipment on order.
P- 6058	MC-12	Provide new white boards at classrooms 104 & 105.	S Baruch	Beverly Sargent	Evan Cross			N/A	Yes	Yes	NA	NA	1,000		11/2/11	11/3/11	Project complete.
P- 6061	BC-52	Roof design for Education & Science bldg.	V Cucchiella	Vince Cucchiella	R Morgan	STH/Daly	TBD	Required	No	No	Pending	Pending	69,785	BT-624	9-2011	TBD	Project for design only no current funding for construction; Under design.; waiting of a report from A/E
P- 6065	CS-97	Large scale sculpture for Democracy Plaza.	P Brida	Susan Reilly	John Singer	Ryon Rich	Worx Electric	N/A	Yes	Yes	No	No	TBD	User	TBD	TBD	Waiting for coordination meeting with the artist.
P- 6067	SO-44	Cost estimate to connect fridge to emergency generator.	B Thompson	Cynthia Wilson	> Singer	TBD	TBD	Required	No	No	NA	NA	1,000		TBD	TBD	Investigating scope. Submitted design cost to user on 10/20/11. Waiting on response back.
P- 6068	UP-72	Install 13.2 Kv feeder	B Thompson	Jim Baker	J. Singer	N/A	Turner	Required	No	No	NA	NA	300,000		9/30/11	10/31/11	PO issued to Turner. Cable received. Work scheduled to start early December. Work started. Cable installed. Splicing under way.
P- 6069	AC-67	Remove lights from motion sensor and install switches instead.	B Thompson	Melissa Dawson	J. Singer	N/A	Worx Electric	Required	No	No	NA	NA	1,000		TBD	TBD	getting quote from contractor.. POR in process
P- 6074	HS-26	Additional Parking for Henderson High School	L Forster	Tammy Ferguson	John Singer	Kinmley Horn	tbd	Required	Yes	No			12,500		TBD	TBD	Facilites met w/Henderson Principal to address onsite parking and campus-wide traffic flow. KH submitted proposal for traffic study to AD and KH coordinating project in the context of FAU's masterplan w/ Users and UAVP.
P- 6077	HS-26	Revisions to the existing Fire Alarm System	B Thompson	Tammy Ferguson	J. Singer	N/A	TBD	Required	No	No	Yes	Yes	20,000		TBD	TBD	Met with Simplex and user on 10/5/11. Simplex to submit recommendation & proposal.
P- 6082	AD-10	Renovation of 2nd floor Areas and President's Suite	B Richman	Tom Donaudy		Williamson Dacar	Kaufman Lynn	Required	No	No	Yes	Yes	500,000		11/1/11	01/05/12	All areas were substantially completed during Holiday recess. Some Furniture still on order.
P- 6084	BC-90	Install sidewalk/ADA ramp to connect Davie West w/ East Campus	V Cucchiella	Vince Cucchiella	R Morgan	Miller Legg	Pirtle	Required	Yes	Yes	NA	Yes	26,000	BT-624	TBD	TBD	Dwgs submitted for permit
P- 6086	SS-08	Supply location guides w/ evacuation routes	L Forster	David Speciale / Shellie Almond	John Singer	RLC Architects/ Benson Ellis	TBD	Required	No	No	Yes	Yes	2,050	TBD	TBD	TBD	Users at Bldg 8 and Davie Campus & Jupiter clinics requested evac plaques be developed and mounted for their accreditation purposes. Walk through w/EHS, Users & AE's on 10/14 and AE 's deliverable exoected before 2/1/12 deadline.

PROJECT Number	Bldg.	Title	FAU CONTACT			Architect/Engineer	Contractor (CM)	Building Permit	Minors Checklist	Asbestos Verification	APPROVALS		PROJECT BUDGET		PROJECT SCHEDULE		Comments
			PM	User Rep.	PPD Rep.						SFM	EHS	Budget	Source	Start	Finish	
P- 6089	UP-72	Provide power metering.	B Thompson	Jim Baker	J. Singer	N/A	Square D	Required	No	No	NA	NA	20,000		TBD	TBD	PO issued to Graybar. Equipment delivery scheduled for early January, 2012.
P- 6090	CC-45	Install electrical receptacles throughout the bldg.	B Thompson	Steve Diaz	J. Singer	JLRD	TBD	Required	No	No	NA	NA	12,000		TBD	TBD	Met with user to determine scope. Gave user design proposal on 11/9/11. Revised design NTE POR initiated on 1/17/12 PO issued for design on 1/24/12.
P- 6093	ST-01	Provide lighting shields for turtle nesting season	V Cucchiella	Vince Cucchiella	R Coulson	PP/FP	TBD	In Review	No	No	NA	Pending	20,000		TBD	TBD	Met with State representative on 10-20-2011; awaiting recommendations.
P- 6096	ED-47	Install electrical receptacles in multiple locations.	B Thompson	Steve Diaz	J. Singer	JLRD	TBD	Required	No	No	NA	NA	10,000		TBD	TBD	Met with user to determine scope. Gave user proposal for engineering 11/8/11.
P- 6097	GUMBO	Study to design new seawater pumping system.	B Richman	Neal Tempel	none	Kimley Horn	TBD	N/A	No	No	No	No	15,000	TBD			Kimley Horn study under way. 1st Meeting was held Jan 5, 2012.
P- 6099	SU-80	Install circuit breaker at 202M; add to emergency power.	B Thompson	Abdula Newman	J. Singer	NA	Worc Electric	Required	No	No	NA	NA	1,500		TBD	TBD	Initiated POR 11/14/11. Scope change . Initiated new POR on 1/5/11 due to scope change.
P- 6102	VA-53	Relocate emergency light away from classroom screen	B Thompson	Joanne Crifasi	J. Singer	NA	Worx Electric	Required	No	No	NA	NA	700		TBD	TBD	POR initiated 11/3/11. POR in process.
P- 6103	AU-31A	Replace wall-mounted AC unit.	A Friedland	Mark Anthony	J. Singer	E&U		Required	No	No	No	No	3,480	Student Union	11/10/11	1/2/12	On 1/09/12 was advised project was completed. Final inspection to be conducted within the next week.
P- 6104	CC-45	Resurface temporary pking lot next to Slattery	L Forster	Lydia Bartram	Evan Cross	Craven Thompson PE's	TBD	Required	Yes	Yes	No	No	TBD		TBD	TBD	Project in 2 phases i.e., road work repair to be coordinated w/ PP and recommended repairs for staff lot coordinated w/ Craven Thompson PE's. As of 12/ 11 common road work repairs completed & cord by PP and Traffic & Parking. Further work TBD.
P- 6105	CC-45	Study to install motion detector/solar lighting around the school.	B Thompson	Lydia Bartram	J. Singer	JLRD	TBD	Required	No	No	NA	NA	12,000		TBD	TBD	Arranging meeting with user and engineer. Met with engineer and user. User submitted a work ticket to evaluate / repair existing lights. Lights repaired by OR&L
P- 6107	BC-49	Remove prefab partition at 249, 249A, 249B & 251A.	V Cucchiella	Vince Cucchiella	R Morgan	FP	Robinson	N/A	No	No	NA	NA	1,190	Browar VP	7-1-2011	7-1-2011	Completed
P- 6108	HS-26	Estimate to replace carpets in several rooms.	L Forster	Tammy Ferguson	John Singer	KL	KL	N/A	Yes	Yes	No	Yes	TBD	TBD	TBD	TBD	Met w/ Users re: scope of work and project to be coordinated (and scheduled) with P-6011
P- 6109	FIELD	Provide & install replacement power meter for soccer field.	B Thompson	Jim Baker	J. Singer	NA	Worx Electric	Required	No	No	NA	NA	5,000		TBD	TBD	POR initiated for installation
P- 6110	FS-100	Provide additional power receptacles for Priority & Premier	B Thompson	Jim Baker	J. Singer	SSR	TBD	Required	No	No	NA	NA	25,000		TBD	TBD	POR initiated for design. Design under way.
P- 6112	LY-03	Estimate to relocate power at 158 & 123; move network ports & cable.	B Thompson	Hector Moyet	J. Singer	NA	Worx Electric	Required	No	No	NA	NA	1,200		TBD	TBD	Requested proposal from contractor
P- 6113	AL-09	Install owl card reader at room 187.	B Thompson	Alejandro Sanchez-Samper	J. Singer	NA	Johnson Controls	Required	No	No	No	No	1,000		TBD	TBD	Requesting a proposal from Johnson Controls

PROJECT Number	Bldg.	Title	FAU CONTACT			Architect/Engineer	Contractor (CM)	Building Permit	Minors Checklist	Asbestos Verification	APPROVALS		PROJECT BUDGET		PROJECT SCHEDULE		Comments
			PM	User Rep.	PPD Rep.						SFM	EHS	Budget	Source	Start	Finish	
P- 6114	FL-24	Study to renovate/modernize two elevators.	P Brida	Don De Aquino	John Singer	TBD	TBD	Required	Yes	Yes	Yes	Yes	TBD	User	TBD	TBD	Waiting for proposal from elevator consultant.
P- 6115	SU-80	Provide power for a wall-mounted flat screen TV at 117.	B Thompson	Etina Qirjo	J. Singer	NA	Worx Electric	Required	No	No	NA	NA	1,000		TBD	TBD	POR initiated 12/7/11
P- 6116	EE-96	Complete installation & commissioning of power meters.	B Thompson	Jim Baker	J. Singer	NA	Square D / Worx	Required	No	No	NA	NA	4,000		TBD	TBD	POR for conduit initiated 12/7/11.
P- 6117	BL-02	Replacement of HVAC system	A Friedland	Neal Tempel	j singer	E&U		N/A	No	No	No	No	USER		12/05/11	TBD	Meeting to be scheduled with User representative to define Scope of Work prior to getting proposals.
P- 6118	LY-03	Estimate for electrical power at room 123.	B Thompson	Hector Moyet	J. Singer	NA	Worx Electric	Required	No	No	NA	NA	1,000		TBD	TBD	Getting proposal
P- 6120	CM-22	Connect power to four work stations at rm 123.	B Thompson	Jean-Claude Laurent	J. Singer	NA	North Ridge Electric	Required	No	No	NA	NA	1,000		TBD	TBD	Requested proposal from North Ridge....
P- 6121	CAMPUS	Locate & map water & fire hydrant valves	I Mavrodin	Ion Mavrodin	John Singer	Miller-Legg	Miller-Legg	N/A	No	No	NA	NA	14,000	GTAIDS	12/19/2011	1/31/2012	Locate valves through the campus. Need to determine the valve coordinate and submit the report and drawings.
P- 6122	CO-69	Move entry door of 142A to East wall of 129.	H Kraft	Patrick Garmon	John Singer	TBD	TBD	Required	Yes	Yes	Pending	Pending	TBD	TRAFPK	TBD	TBD	Schedule meeting with users.
P- 6123	BC-49	Replace generator fuel tank.	V Cucchiella	Reid Morgan	R Morgan	TBD	TBD	Required	No	No	Pending	Pending	80,000	Broward PP	TBD	TBD	Investigating options for location of new ntank
P- 6124	MC-11	Renovate to create an all-night study area.	S Baruch	Beverly Sargent	Evan Cross		TBD	Required	No	No	NA	Pending	TBD		TBD	TBD	Quotes requested.
P- 6125	MC-12	Provide Community Garden at East side of bldg.	S Baruch	Beverly Sargent	Evan Cross		TBD	Required	No	No	No	Pending	TBD		TBD	TBD	Quotes requested for plumbing and fencing.
P- 6126	MC-12	Replace stair rail at outdoor stairs.	S Baruch	Beverly Sargent	Evan Cross		TBD	Required	No	No	NA	Pending	TBD		TBD	TBD	Quotes requested.
P- 6127	UC-31	Estimate to open wall between 218 & 220.	J Schultz	Mark Anthony	John Singer	TBD	Florida Remodeling	Required	Yes	Yes	No	No	10,000		TBD	TBD	Met with Mark and Ed . Did rough sketch for pricing. Awaiting proposal from Ed Bowery.
P- 6128	BU-86	Add electrical circuits for IRM	B Thompson	Peter Goumas	J. Singer	JLRD	K-L	Required	No	No	NA	NA	40,000		TBD	TBD	getting design proposal.
P- 6129	BU-86	Add acoustical panels to BU-302.	P Brida	Peter Goumas				N/A	No	No			TBD				
P- 6130	BC-71	Install new power 220V receptacle Rm317	B Thompson	J Singer				Required	No	No			TBD				
P- 6131	BC-71	Install 220V power receptacle for new centrifuge at 317.	B Thompson	Debbie Bradley	J. Singer	NA	Worx Electric	Required	No	No	NA	NA	500		TBD	TBD	Proposal sent to user. User will do POR
P- 6132	CM-22	Modify light switch from sensor-operated to manual at room 123.	B Thompson	Jean-Claude Laurent				Required	No	No			TBD				
P- 6133	TC-03	Quote for power + cables for 2nd floor computers.	B Thompson	Hector Moyet	J. Singer	NA	Worx Electric	Required	No	No	NA	NA	800		TBD	TBD	POR initiated on 1/23/12.

PROJECT Number	Bldg.	Title	FAU CONTACT			Architect/Engineer	Contractor (CM)	Building Permit	Minors Checklist	Asbestos Verification	APPROVALS		PROJECT BUDGET		PROJECT SCHEDULE		Comments
			PM	User Rep.	PPD Rep.						SFM	EHS	Budget	Source	Start	Finish	
P- 6134	SO-44	Electrical upgrade of IRM room.	B Thompson	Elise Angiolillo			Required	No	No					TBD			
P- 6135	AZ-79	Electrical upgrade for IRM rooms 198D & 110A.	B Thompson	Elise Angiolillo			Required	No	No					TBD			
P- 6136	BC-71	Electrical upgrade for IRM rooms 216A and 316A.	B Thompson	Elise Angiolillo			Required	No	No					TBD			
P- 6137	PV-77	Electrical upgrade for IRM room 143.	B Thompson	Elise Angiolillo			Required	No	No					TBD			
P- 6138	UP-72	Electrical upgrade for IRM room 100.	B Thompson	Elise Angiolillo			Required	No	No					TBD			
P- 6139	SC-01	Electrical upgrade for IRM room 240.	B Thompson	Elise Angiolillo			Required	No	No					TBD			
P- 6140	PK-81	Electrical upgrade for IRM room 107.	B Thompson	Elise Angiolillo			Required	No	No					TBD			
P- 6141	UT-05	Electrical upgrade for IRM rooms 201 & 212L.	B Thompson	Elise Angiolillo			Required	No	No					TBD			
P- 6142	IS-04	Electrical upgrade for IRM rooms 206A-B.	B Thompson	Elise Angiolillo			Required	No	No					TBD			
P- 6143	UC-31	Quote to install 120V 20Amp duplex receptacle and 2 coaxial cable connections in rm 231 Owl TV.	B Thompson	Mark Anthony			Required	No	No					TBD			
P- 6144	BC-71	Install new conduits & boxes for data ports in study rooms 101, 107, 109 & 114.	B Thompson	Debbie Bradley	J. Singer	NA	Worx Electric	Required	No	No	NA	NA	900		TBD	TBD	Proposal sent to user. User will do the paperwork for the PO
P- 6145	UC-31	Quote to install hollow frame metal door at 206-207.	J Schultz	Mark Anthony	John Singer	None Req.	Florida Builders	N/A	Yes	Yes	No	No	2,500		TBD	TBD	
P- 6146	HS-26	Renovations for new walls & doors in several rooms.	L Forster	Tammy Ferguson				Required	No	No				TBD			
P- 6147	CO-69	Provide 120V circuit to E&U area.	B Thompson	Jim Baker	J. Singer	NA	Worx Electric	Required	No	No	NA	NA	1,500		TBD	TBD	Getting proposal from contractor
P- 6148	FS-100	Install (3) 8' track lighting sections for lockers.	B Thompson	Melissa Dawson				Required	No	No				TBD			
P- 6149	CM-22	Change sensor-activated light switches to manual switches.	B Thompson	Jean-Claude Laurent				Required	No	No				TBD			
P- 6150	BU-86	Estimate for a new restroom at room 314.	P Brida	Don De Aquino				Required	No	No				TBD			
P- 6151	SS-08	Estimate for remodeling rooms 224, 226 & 228.		Terry Mena				Required	No	No				TBD			

PROJECT Number	Bldg.	Title	FAU CONTACT			Architect/Engineer	Contractor (CM)	Building Permit	Minors Checklist	Asbestos Verification	APPROVALS		PROJECT BUDGET		PROJECT SCHEDULE		Comments	
			PM	User Rep.	PPD Rep.						SFM	EHS	Budget	Source	Start	Finish		
P- 6152	MC-06	Re-roof Res Halls 1 & 2 in the Jupiter Campus.	S Baruch	Jill Eckardt			Required	No	No									TBD
P- 6153	BL-02	Replace exist HVAC system & equipment.	A Friedland	Neal Tempel			Required	No	No									TBD
P- 6156	CM-22	Remove wall bet 131 & 133.	P Brida	Matt Hagood			Required	No	No									TBD
P- 6157	AL-09	Estimate for a card reader for room 188.	B Thompson	Rebecca Lautar			Required	No	No									TBD
P- 6158	BU-86	Paint and minor renovations of the main atrium.	P Brida	Don De Aquino			Required	No	No									TBD
P- 6159	GS-02	Estimate to install a golf cart parking & charging station.	H Kraft	Cathy Meschievitz			Required	No	No									TBD
P- 6160	HS-26	Remove crosswalk marking; add sidewalk to connect with East Univ Drive	B Richman	Glenn Thomas			N/A	No	No									TBD

**Total Projects 154**

**Total: \$9,116,225**