

MINOR PROJECTS STATUS REPORT

FAU Minor Projects Management Database
Florida Atlantic University - Facilities Planning

UPDATE:

Friday, February 23, 2007

PROJECT			FAU CONTACT			Architect/Engineer	Contractor (CM)	Building Permit	Minors Checklist	Asbestos Verification	APPROVALS		PROJECT BUDGET		PROJECT SCHEDULE		Comments
Number	Bldg.	Title	PM	User Rep.	PPD Rep.						SFM	EHS	Budget	Source	Start	Finish	
P- 3492	DAVIE	Greenhouse at Davie	V Cucchiella	Dr. J. Volin	R Morgan	Colome and Associates	Roepnack	A-171	Yes	Yes	Yes	Yes	1,223,721	D11408/STDTT F	1-06	12-06	Substantial opletion issued on 9-22-06 by MEP Structural; including Fire Marshall approval.. Roff leak reported. Punchout occurred 12-8-06; punchlist work review meeting scheduled for 2-23-07. Fence and irrigation installation pending.
P- 4230	NP-07	Indoor Air Quality	A Friedland	Ray Nelson		TLC	Various	N/A	Yes	Yes	NA	Yes	TBD	N/A	1/1/04	11/15/06	Chilled water flow tests to be rescheduled as information on pump shop drawings were not available. Hibel was tested and the GPM was 21.5 as compared with design flow is scheduled at 32 GPM. Hibel buildings apparently are functioning without difficulty.
P- 4527	PR-75	Provide gas sensor/alarm/shutoff	J Redhead	Ray Nelson 7-3141	Larry Ulstein	MPE PRosu407-932-2311	FPU 5618381717	Finaled	Yes	Yes	Yes	Yes	12,498	BT675	22AUG2005	13OCT2005	project complete on schedule and within budget. Requesting Final invoice
P- 4544	CAMPUS	Upgrade tunnel crossings	P Brida	Taff Geleta	Larry Ulstein	C3TS	tbd	Required	Yes	Yes	No	No	300,000		tbd	tbd	Purchase requisition for C3TS is waiting for signature.
P- 4553	SC-01	Add underground (dry) fire line	J Redhead	John Redhead	Evan Cross	CERT BFP5615869020	CERT BFP	Finaled	Yes	Yes	Yes	Yes	25,000	MINOR PROJ	08JAN2007	13JAN2007	under construction. SFM Inspection requested
P- 4594	SS-8W	Correct heating system at 2nd floor	A Friedland	Al Friedland			Airmatic Controls	N/A	Yes	Yes	Yes	No	50,000		9/10/06	12/31/06	Completed. RCO# 1 needs to be attended to due to Fraga Engineers. VAV box to be changed.
P- 4596	JUPTR	Soccer field south of Scripps	S Baruch	Joe Isadore	Evan Cross	Precipitation Design	Terra Con	N/A	Yes	Yes	NA	Yes	60,000		1/8/07	2/16/07	Irrigation modifications complete. Bermuda installed.
P- 4613	SO-44	Building envelope study & repairs	J Redhead	Tom Donaudy	John Singer	Gale Associates/ ONM&J	Roepnack Don Owen9546912400 FLBLDG5612390906	A-329	Yes	Yes	NA	Yes	270,790	BT675	17JAN2006	MAR2007	Requesting funds appropriation
P- 4629	BC-04	New exterior backlit signs	V Cucchiella	Phyllis Bebko	R Morgan	CPZ Architects Inc.	TBD	Required	Yes	Yes	NA	Yes	70,000	Broward	3-06	12-06	CPZ architects hired to prepare bidding package. Work requires research on existing building exterior metal skin panel. Roepnack provided bid;12-06.
P- 4630	BC-04	New sign over west entrance	V Cucchiella	Phyllis Bebko	R Morgan	FP	Designer Signs	Required	Yes	Yes	NA	Yes	3,000	Broward	10-05	12-06	SD's under review;met with A/E on 5-12-06 and gave direction; awaiting revised design.. Sign approved by signage committee. PR in process for \$3,525. PO issued; in fabrication.
P- 4631	BC-05	Install street directory signs at parking garage	V Cucchiella	Phyllis Bebko	R Morgan	FP	Designer Signs	N/A	Yes	Yes	NA	Yes	2,500	Broward	10-05	12-06	PO issued. Shop drawings provided; SD's under review; met with A/E on 5-12-06 and gave direction; have revised design., FP to review.
P- 4632	BC-05	Upgrades for architecture accreditation	V Cucchiella	Phyllis Bebko	R Morgan	FP/PP	SawGrass	Finaled	Yes	Yes	No	Yes	6,320	BT 692	9-06	2-07	Phase II-\$6,500 has been provided for additional lighting. Work 50% complete; waiting on parts to complete.Completed; need to get inspected.
P- 4634	BU-86	Floor box & floor surface revisions	J Redhead	Peter Goumas	Lulstein	NA	Ace Elect 561-955-9997	Required	Yes	Yes	NA	NA	730		8/15/05	JAN2007	Substantially complete for beneficial use
P- 4659	CO-69	New E85 Fuel facility	V Elliott	Bob Richman	Cross	CH2MHill	Florida Building	Required	No	No	Yes	Yes	TBD	MP	pending		Hold per AVP
P- 4680	CAMPUS	Drainage improvements to parking lot	V Cucchiella	Douglas Briggs	R Morgan	C3TS	TBD	Required	Yes	Yes	NA	Pending	20,000	BT-675	8-18-05	2-07	Drainage permit issued with requirement for review by another agency. Application signed on 2-15-07. Dwgs to be provided to Roepnack for GMP .
P- 4695	UC-31	Renovate offices 202, 203, 205	P Brida	David Fowler	Larry Ulstein	Colome'	Florida Building	A-483	Yes	Yes	Yes	Yes	TBD		09/11/06	10/20/06	Project completed for Phase I - Phase II involves reno of Computer Lab in order to make space for Orientation. Phase II is at 100% CDs now. Dwgs are out for pricing.

PROJECT Number	Bldg.	Title	FAU CONTACT			Architect/Engineer	Contractor (CM)	Building Permit	Minors Checklist	Asbestos Verification	APPROVALS		PROJECT BUDGET		PROJECT SCHEDULE		Comments
			PM	User Rep.	PPD Rep.						SFM	EHS	Budget	Source	Start	Finish	
P- 4750	UC-31	New exterior sign	P Brida	Tom Donaudy	Evan Cross	Mark Sugowski	Florida Builders	Required	Yes	No	NA	NA	55,000		03/01/06	11/30/06	Structure completed. Fast signs rendering approved 8/10/06. Letter sample arrived 09/08/06. Awaiting building name change.
P- 4751	GY-38	West bleacher replacement	L Forster	Melissa Dawson	Larry Ulstein	Wesinco/Hussey	Chris Conte/Wesinco	Required	Yes	Yes	NA	Yes	322,744	Bank loan.	TBD	TBD	Bleacher replacement may now be bundled into BT-625 for scheduling and CM coordination purposes. Melissa coordinating details w/JAC.
P- 4762	LY-03	Wilma - roof repairs	V Elliott	Ray Nelson	Larry Ulstein	CH2MHill	tbd	A-432	No	No	No	Yes	450,000		pending		On hold for funding
P- 4764	LY-03	Remodel 5th floor for secure access to expansion	H Kraft	William Miller	Larry Ulstein	K.I./ Matthew Shaw	K.I./ Florida Builders	Required	Yes	Yes	Pending	Pending	58,000	GT AIDS	02/20/07	TBD	02.16.07 call Ed B. to update quote for carpeting to include labor and material separately. 02.12.07 sent copy of CO to KI to process order, and save time. 02.06.07 change order in process for adjustment in price for proper air circulation
P- 4775	WG-01	Expand Westgate Wellness Center building	J Rainwater	Marilyn Parker	Evan Cross	Astorino or TBD	TBD	Required	Yes	Yes	Yes	Yes	50,000	Quantum	TBD		User reconsidering funding options in addition to the Qantum Foundation, and further coord w/PBCSB still underway. Further coordination by JR.
P- 4776	CAMPUS	Re-roof T-buildings	V Elliott	Ray Nelson	L.Ulstein	Joe Colome	tbd	A-461	Yes	Yes	No	Yes	1,000,000		1/10/07	4/20/07	T-11 roof to start 1/10
P- 4779	LY-03	Add room for Weiner Collection on 5th floor	H Kraft	William Miller	John Singer	Joe Colome'	TBD	Required	Yes	Yes	Pending	Pending	350,000	Library	01/01/06	TBD	02.12.07 next meeting set for 3.9.07 with the Weiners on site to discuss 1st design 02.12.07 meeting with the Weiners, Sherlie, Bill, and Joe Colome' to confirm program 02.07.07 meeting scheduled with donor and user on site 2.12.07 at 10:AM
P- 4788	CAMPUS	33 new design directional signs	V Elliott	Azita Dashtaki	Larry Ulstein	osua	Fl.Building	A-401	No	No	No	No	250,000		7/1/06	1/14/07	punchlist
P- 4798	LY-03	Elevator modernization of 3-cab bank in 5-story	P Brida	John Singer	Larry Ulstein	Colome'	TBD	Required	Yes	Yes	Yes	Yes	TBD		tbd	tbd	The Bureau Chief of FLA Bureau of Elevator Safety has approved the possibility of a variance. A/E additional services for variance and dwgs was approved. FAU has asked KONE for their expertise on machine room-less elevators and its possible application he
P- 4801	PINEJ	New education pavilion and boardwalk	S Baruch	Pat Welch	Larry Ulstein		Florida Builders	A-458	Yes	Yes	Pending	Yes	TBD		2/2/07		SFWM permit received. Florida builders proceeding with boardwalk.
P- 4802	SO-44	Provide 2 new 220V, 40amp outlets	J Redhead	Ross Gilson72673	Larry Ulstein	NA	FL BLDG 561-289-0609	Required	Yes	Yes	NA	Yes	5,762	COMM TECH CNTR	JUL2006	DEC2006	Holding for Projector window specs from Comm Tech Center
P- 4812	CM-22	Upgrade elec for 2 nema L6 30 amp plugs	J Redhead	Nina Taylor	Larry Ulstein	FP	Ace electric	Required	No	No	NA	NA	300	user	TBD	TBD	project substantially complete. Requesting Permit Appl. Requesting Final Pay req
P- 4822	CM-22	Add outlet on backup power	J Redhead	Jim Libby73973	Larry Ulstein	NA	ACE4079320191	Required	No	No			1,761		TBD	TBD	Substantially complete. Change Order Request pending...Requesting Permit Appl. Requesting Final Pay Req
P- 4835	BK-76	Senior class courtyard - class of 2006 clock	L Forster	Tony Lee	Evan Cross	Colome & Associates	FL Bldg	Required	Yes	Yes	NA	NA	70,000	Senior class	05/08/06	12/31/06	Met with user 2/16 to review proj status. Count-down sign approved and clock color to be selected by AVPUA. User coordinating donor contributions. AE's to submit 100 CD's ASAP. Proj schedule confirmed & c-d sign info reqd by next mtg 2/23/06.
P- 4838	UC-31	Renovate rooms 200, 227, 228, 229, 230	P Brida	David Fowler	Larry Ulstein	Colome'	Florida Building	Required	Yes	Yes	No	No	TBD		tbd	tbd	Final dwgs were submitted, reviewed by EU and approved by User. Waiting for funding.
P- 4842	SU-80	Improve a/c in rooms 212 & 212A	A Friedland	Lola Kerlin	Larry Ulstein	TLC		N/A	No	No			TBD		5/9/06	12/31/06	Completed. To be archived next month.

PROJECT Number	Bldg.	Title	FAU CONTACT			Architect/Engineer	Contractor (CM)	Building Permit	Minors Checklist	Asbestos Verification	APPROVALS		PROJECT BUDGET		PROJECT SCHEDULE		Comments	
			PM	User Rep.	PPD Rep.						SFM	EHS	Budget	Source	Start	Finish		
P- 4847	CAMPUS	New Forest Park Wellness Center	J Rainwater	Marilyn Parker / Opal Baptiste	Evan Cross	Royal, Astorino & HW	TBD	Required	Yes	No	Pending	Pending	1,000,000	Quantum	TBD	TBD	Survey and legal description submitted by Heller Weaver on behalf of PBCSD and prelim A/E layouts approved by users in 9/06. Proj on hold pending status of funding. Further coordination by JR	
P- 4853	SC-01	Provide freight elev safety bulkhead piston assmby	P Brida	Larry Ulstein	Larry Ulstein	Landmark Elevators	tbd	N/A	Yes	Yes	No	No	TBD		TBD	TBD	Bids will be due in a month.	
P- 4860	LY-03	Remodel All-night study to Einstein Bagels	H Kraft	Stacy Volnick	Larry Ulstein	Gallo Architects	JWR Construction	A-426	Yes	Yes	Yes	Yes	850,000	Chartwells	Sept 06	Jan 07	02.16.07 final CD's archived, test and balance report received and processed. 02.12.07 follow up with Mark M. on timing for the installation of the filters.	
P- 4861	SS-08	Remodel/expand Breezeway Food Court	H Kraft	Stacy Volnick	Larry Ulstein	Gallo Architects	JWR Construction	Required	Yes	Yes	Pending	Pending	999,999	Chartwells	Sept 06	Sept 07	02.16.07 spoke to CM regarding permit process with Harvey. 02.13.07 sent e-mail to request additional sets for department review(s), required prior to permit submittal	
P- 4866	BL-02	Add 2 motors for vac & seawater pumps	J Redhead	Neal Tempel	John Singer	NA	Ace electric	Required	Yes	Yes	NA	NA	7,000	user	TBD	FEB2007	under construction	
P- 4868	PS-55	Move 220v outlet-extend A/C into room	J Redhead	J. W. Louda73309	Larry Ulstein	NA	STORM; THERML CONCPTS7722202 365	A-386	Yes	Yes	NA	Yes	8,212	CHEMISTRY	23OCT2006	09NOV2006	Contractor's Permit Appl requested. Recd final invoice 28NOV2006	
P- 4869	CAMPUS	Replace Glades Rd Main Entry Signs	V Elliott	Azita Dashtaki	Evan Cross	McNeil Signs	Florida Builders	Required	No	No	NA	Pending	262,751	Hurricane etc.	2/1/07	5/1/07	PO issued, Florida Building to provide schedule for install	
P- 4871	NP-01	Chilled Water Test & Balance	A Friedland	Alan Friedland	Evan Cross			N/A	No	No			TBD		01/02/07		Reviewing entire scope of T&B required, and have received estimated costs from Total dynamics. Work should be started as soon as funding is in place.	
P- 4872	MC-13	Add Card Access Security at Wilkes Building	V Elliott	Tom Donaudy	Evan Cross		SST	N/A	No	No	No	No	15,000		1/20/07	3/1/07	80% complete 2/15/07	
P- 4875	UT-05	Enclose Yard/Drive with Fence & Posts	P Brida	John Singer	John Singer	Colome'	Florida Building	N/A	Yes	Yes	No	No	TBD		09/04/06	01/15/07	A/E was directed to downsize design in order to decrease the project cost. New design & cost was submitted for approval. Minimal design & cost has been approved, waiting for final plans from A/E.	
P- 4878	BC-71	Add Emergency Generator for Vivarium Back-up Chiller	A Friedland	Debbie Bradley	Larry Ulstein	E&U'		TBD	Required	Yes	Yes	NA	NA	60,000	User	TBD	TBD	Design in process CH2M-Hill. Meeting scheduled for 2/20/07 to finalize location of generator and all other outstanding items. Project to go out for pricing as soon as possible.
P- 4888	BC-71	Create office at end of hall 300A	P Brida	Debbie Bradley	Larry Ulstein	Colome'	Florida Bldg	Required	Yes	Yes	NA	NA	TBD		tbd	tbd	A/E is proceeding with design. HVAC issues are being discussed at the moment.	
P- 4895	EG-36	Insulate exposed a/c ducts	J Redhead	P.D. Scarlatos	Larry Ulstein	NA	SPARTA561601802 8; RL 9544105080	N/A	Yes	Yes	NA	Yes	46,400	CIVL ENGR'G	FEB2007	MAR2007	Civil Eng'rg requests Estimates only. Estimates submitted to Civil , Mechanical, Ocean Eng'rg. Requesting funds authorizations, respectively.	
P- 4899	BC-71	Additional Office Space	L Forster	Debbie Bradley	PP: Larry Ulste	A/E: Joe Colome	GC: Ed, Florida Building	Required	Yes	Yes	No	No	TBD	TBD	TBD	TBD	Awaiting 100 % CD's and contractor estimate. User's final approval confirmed on 2/16/07.	
P- 4900	UC-31	Design new Auditorium HVAC system	A Friedland	David Fowler	Larry Ulstein	TLC		Required	No	No			TBD		7/11/06	N/A	Consultant to be at meeting on 2/20/07 to review project status and to be given direction to complete documents by March 2nd.	
P- 4901	OS-67A	Develop RFP for New Modular	L Forster	Melissa Dawson	John Singer	Vendor	FL Bldg.	Required	Yes	Yes	No	No	TBD	S00706	tbd	tbd	User modifying prop for revised footprint. RFP to include all cost for civil, MEP & util. HS & LF to assist w/vendor selection. JR to verify staus of policies re: modulars & concretables on FAU campus & if policy applies to replacement facil.	

PROJECT Number	Bldg.	Title	FAU CONTACT			Architect/Engineer	Contractor (CM)	Building Permit	Minors Checklist	Asbestos Verification	APPROVALS		PROJECT BUDGET		PROJECT SCHEDULE		Comments
			PM	User Rep.	PPD Rep.						SFM	EHS	Budget	Source	Start	Finish	
P- 4902	CAMPUS	Battery Pack Emergency Lights	J Redhead	Taff Geleta	John Singer	NA	STORM ELECT 9542140768	Required	No	Yes	NA	Yes	9,951	INFRASTRC	FEB2007	MAR2007	PO705148 issued. Requesting Permit Appl
P- 4908	BC-04	Improvements for radio station use	V Cucchiella	Susan Reilly	Larry Ulstein	FP	TBD	N/A	Yes	Yes	NA	Yes	TBD	TBD			Awaiting further scope clarification from the client. Tour radio station in West palm Beach. Awaiting license before proceeding.
P- 4910	PR-75	Upgrade north stairway	L Forster	Deborah Brown	Larry Ulstein	Jerzy Jurewicz, Shenkel Shultz	FL Bldg	Required	Yes	Yes	Yes		tbd		TBD		Initial CSD submitted 11/14. Architect, structural & MEP coordinating final details. Presentation to user on 2/22/07. Followed by estimate from FL Bldg. Project "schedule" temporarily postponed until Spring / Summer '07.
P- 4913	EG-36	Upgrade room 253 for computer lab	J Redhead	Pat Majewski	Larry Ulstein	NA	STORM ELECT 9542140768; JADE; CHOICE TECH	Finald	Yes	Yes	NA	Yes	4,000	CIVL ENGRG	OCT2006	OCT2006	scope creep add projector power. Requesting funds authorization
P- 4914	MC-03	ADA Upgrade to cashier's window	S Baruch	Naomi Greelis	Evan Cross	PGAL	Florida Builders	Required	Yes	Yes	NA	Yes	14,000				Florida Builders under contract. Work scheduled for the week of March 5th. Permit pending.
P- 4917	SE-43	Install electric outlet strip	J Redhead	William Louda73309	Larry Ulstein	NA	Ace electric	Required	Yes	Yes	NA	NA	1,500	user	06FEB2007	10FEB2007	PO#705935 issued. Under construction
P- 4922	SC-01	Add clg outlet + emerg. power outlets	J Redhead	Neal Tempel	Larry Ulstein	NA	ELCON9549795445	A-471	Yes	Yes	NA	NA	4,451	Biology	JAN2007	FEB2007	Under construction
P- 4925	LY-03	Add power for 34 PC's	J Redhead	Elaine Kelly	Larry Ulstein	NA	STORM ELECT; LCOX; PROPAINIT	A-464	Yes	Yes	NA	NA	27,327	LIBRARY SYSTEMS	15JAN2007	29FEB2007	PO #706237; #707870; #707432 Under construction
P- 4928	SC-01	Add 208V outlet for steam kettle	J Redhead	Neal Tempel73326	Larry Ulstein	NA	ELCON9549795445	A-470.2	Yes	Yes	NA	NA	500	user	JAN2007	JAN2007	project completed
P- 4929	BC-71	Correct peeling paint on ceiling in 418	J Redhead	Jim Nichols7-4233	Larry Ulstein	JLRD5616892303	TBD	N/A	Yes	Yes	NA	Yes	50,000	VET SRVCS	JAN2007	FEB2007	Requesting funds authorization
P- 4930	UC-31	Remodel Room 219	L Forster	David Fowler/ Brian Keintz/ Chris Renga	Larry Ulstein	KI Systems	FL Bldg	Required	Yes	Yes		Pending	30,000	TBD		TBD	Modifications for rooms 221 & 219 approaching final revisions. User and FP coordination underway w/KI Systems, FL Bldg and IRM. Bldg permit to be coordinated b/t FL Bldg and HS.
P- 4931	EG-36	Add 16 outlets in room 130	J Redhead	James Mauser5612392546	Larry Ulstein	NA	STORM ELECT9542140768	Required	Yes	Yes	NA	Yes	6,187	ENGRG COLG	NOV2006	DEC2006	Completed by Mech Engrg Dept Code inspection requested by JRED
P- 4932	MC-04	Provide add'l cooling for IRM & elec rooms	A Friedland	Al Friedland	Evan Cross	TLC		N/A	No	No			TBD		9/4/06	TBD	Consultant to submit final documents by 2/24/07.
P- 4933	AD-10	Re-roof	V Elliott	Tom Donaudy	John Singer	CH2MHill	tbd	Required	Yes	Yes	No	Yes	25,000		tbd		100% CD's due 3/1/07
P- 4935	BC-05	Add acoustic treatment to walls/ceiling	V Cucchiella	Asher Soldwedel	R Morgan	FP	staff	N/A	Yes	Yes	NA	Yes	5,000	client	9-06		Staff to install; waiting for materials.
P- 4938	CAMPUS	New sump pump for transformer rm at Tunnel T-3	A Friedland	Al Friedland	John Singer			N/A	No	No			TBD			TBD	Test completed. Ground water is the problem, and apparently seeps into the vault room around the perimeter thru the failed water stop between the slab and the wall. Obtaining cost to seal the room. It will require de-energizing the transformers.
P- 4939	SE-43	Replace AHU # 6	A Friedland	Al Friedland	Larry Ulstein	JLRD		Required	No	No			TBD		9/7/06	N/A	Prices for scope of work exceeds all previous estimates. Project currently on hold until funding becomes available. AHU #6 has been delivered and stored on site.

PROJECT Number	Bldg.	Title	FAU CONTACT			Architect/Engineer	Contractor (CM)	Building Permit	Minors Checklist	Asbestos Verification	APPROVALS		PROJECT BUDGET		PROJECT SCHEDULE		Comments
			PM	User Rep.	PPD Rep.						SFM	EHS	Budget	Source	Start	Finish	
P- 4942	UT-05	Re-roof	H Kraft	Ray Nelson		Joe Colome'	TBD	Required	Yes	Yes	Yes	Yes	TBD	TBD	TBD	TBD	02.16.07 no funding yet 01.10.07 still waiting for Banner Rec, PO approval 10.30.06 Banner Rec 234971 in process
P- 4943	T-10	Prefab roof over kilns in courtyard	H Kraft	George Sparks		James Biagi P.E.	Eddie Poff G.C.	A-482	Yes	Yes	Yes	Yes	40,000		01.22.07	02.01.07	02.09.07 permit received, message for CM on start date, set for 2.19.07 02.06.07 final paperwork received, CM in for permit in process 01.31.07 insurance forms received by fax, need some correction, notified CM
P- 4946	FH-11	Reroof	H Kraft	Ray Nelson	John Singer	Currie & Associates	TBD	Required	Yes	Yes	Pending	Pending		GTAIDS	TBD	TBD	02.16.07 spoke to CM, price due in 2.19.07, for review and approval 02.12.07 still waiting for price from CM for reroofing 02.09.07 A/E first payment request in, Joe R. requested the required status report
P- 4947	SE-43	Investigate reported loud a/c noise in 126	A Friedland	Bill Louda	Larry Ulstein			N/A	No	No							Investigation continues, as noise problem is not constant.
P- 4948	FL-24	New door opening	H Kraft	Kathy Basile	John Singer	TBD	Ed Borowy	Required	Yes	Yes	Pending	Pending	TBD		TBD	TBD	02.13.07 get updated price from Ed B. for revised scope 02.12.07 meeting with Dr Shaw 2.13.07 1:30pm at his office 02.07.07 message from Kathy to meet regarding installation
P- 4951	CAMPUS	Coord with IRM for wireless access point antennas	V Elliott	Jim Libby	Evan Cross	n/a	jade	N/A	No	No	No	No	25,000		1/15/06	2/28/06	antennas installed, punchlist completion 3/1/07
P- 4953	PS-55	Install copper liquid nitrogen boil-off line	J Redhead	Bill Louda	Larry Ulstein	NA	H&H5613627119	N/A	Yes	Yes	NA	Yes	7,200	CHEM DEPT	31JAN2007	15FEB2007	under construction
P- 4954	BC-52	Combine 263A & B	V Cucchiella	Monica Rosselli	Reid Morgan			Required	Yes	Yes	NA	Yes	TBD				Met with client , confirming availability of funding.
P- 4958	T-10	Roof - 90'x18' + elec + sink	V Elliott	Mary Falconer	John Singer	Colome	tbd	Required	Yes	Yes	Pending	Pending	250,000		3/1/07	5/1/07	hold
P- 4959	LY-03	Improve lighting in room 121	J Redhead	Willie Miller	Larry Ulstein	NA	NA	N/A	No	No	NA	NA	100		JAN2007	FEB2007	Replace parabolic lens with flat prismatic lens via User's Work Order to Physical Plant. Refer to Math Dept, Bldg43 residence
P- 4961	JUPTR	Add 3 outlets to MC-19 room 123	S Baruch	Dennis Zabel	Evan Cross	NA	Kasper Electric	Required	Yes	Yes	NA	Yes	TBD		1/29/07	1/29/07	Outlets installed January 29, 07.
P- 4962	SU-80	Remove desks, assemble glass partition	L Forster	Lola Kerlin/Theresa Boddie	Larry Ulstein	Jose Aguila / Currie Sowards Aguila	Florida Bldg.	Finaled	Yes	Yes	Yes	Yes	TBD	ST4003	12/19/06	1/19/06 or 1	Projected completed and inspected . Final PO pending b/t user and FL Bldg re: window blinds.
P- 4963	CAMPUS	2 New bus shelters	L Forster	Ray Nelson	John Singer	manuf on previous proposal for CON site	FLBldg	Required	Yes	Yes			TBD	tbd	tbd		Locations verified and dimensioned in accordance w/Palm Tran and ADA regs. New design developed 2/15 by JR -- FL Bldg to coordinate constr schedule and const estimate previously submitted.
P- 4966	UT-05	New 2500 kVA transformer	J Redhead	Bruce Taylor	John Singer	JLRD	FL BLDG 5612890609	Required	Yes	Yes	NA	Yes	105,602	BT-693	29JAN2007	29JUL2007	PO #707550 issued equip on order
P- 4967	SA-31E	New suspended owl logo sign in lobby	H Kraft	Stacy Volnick	John Singer	N/A	TBD	N/A	Yes	Yes	NA	NA	TBD		TBD	TBD	11.09 06 on hold until after the Cr-31E dining expansion
P- 4968	JUPTR	Walkway connecting St Serv Bldg to NS walkway	S Baruch	Kristen Murtaugh	Evan Cross	TLC	Florida Builders	N/A	Yes	Yes	NA	Pending	59,431		12/15/06		Concrete poured. Pavers installed. Light poles reordered. Oak trees installed, ground cover installed.
P- 4969	MC-11	Extend outdoor trellis	S Baruch	Kristen Murtaugh	Evan Cross	Colome	Florida Builders	Required	No	No	NA	Pending	TBD				Price received from Florida Builders. Project on hold pending funding.

PROJECT Number	Bldg.	Title	FAU CONTACT			Architect/Engineer	Contractor (CM)	Building Permit	Minors Checklist	Asbestos Verification	APPROVALS		PROJECT BUDGET		PROJECT SCHEDULE		Comments
			PM	User Rep.	PPD Rep.						SFM	EHS	Budget	Source	Start	Finish	
P- 4971	SO-44	Add automatic door operator	V Elliott	Jessica Murray	Larry Ulstein	n/a	DDS/Ace	Required	No	No	No	No	3,500	ADA	1/15/06	2/15/06	Ace Elect has not installed outlet as of 2/19
P- 4972	PG-35	Place trailer in the Plant Growth Compound	H Kraft	Jim Nichols	John Singer	TBD	TBD	Required	Yes	Yes	Pending	Yes	600,000		TBD	TBD	02.15.07 site meeting with all involved to nail down scope, waiting for final CD's from A/E 02.05.07 meeting with Dan Palmer 2.15.07 9:30am on site with all players 01.25.07 final PO received for purchase of unit, waiting for A/E quote for installation
P- 4975	CAMPUS	Coord Learning Res video conf installs	J Redhead	Matt Hagood73604	Larry Ulstein	NA	ACE ELECT	Required	No	No	NA	No	TBD	LRNG RESOURCES	DEC2006	JAN2007	project completed
P- 4977	SE-43	100Amp circuit for new UPS unit + add'l cooling	J Redhead	Mahesh Neelakanta	Larry Ulstein	N/A	STORM ELECT;AIRBOCA5 617501625	A-431/Fini	Yes	Yes	No	Yes	30,000	ITS	30NOV2006	FEB2007	Submitting PO Req to Purchasing Dept. Requesting Transformer grounding quote
P- 4978	UC-31	Refurbish lobby of the University Center	P Brida	David Fowler	John Singer	Colome'	Fla Bldg	N/A	Yes	Yes	No	No	TBD	Student Gov.	12/26/06	01/12/07	Painting of the lobby is completed. Grand opening is scheduled for 01/19/07. Waiting for additional funding for Phase II.
P- 4980	FIELD	Solar light on pole - lake near Humanities/Nursing	J Redhead	DR ABTAHI 73425	John/Evan	ABTAHI	ABTAHI	Required	Yes	Yes	NA	NA	TBD	MECH ENG'RG	18FEB2007	20FEB2007	Work complete. Requesting acceptance of Civil Eng'rg's site plans & Permit
P- 4981	BL-02	Build office inside nursing lab	S Baruch	Lorraine Straughn				Required	No	No			TBD				Quotes received for work that are over budget. Project on hold pending funding verification.
P- 4983	BC-71	Correct temp. & Humidity fluctuations	A Friedland	Jim Nichols				N/A	No	No			TBD				Corrective measures have been taken. Awaiting report from user as to results.
P- 4984	CAMPUS	Extend chilled water to Wellness & Alumni Centers	A Friedland	Jim Baker	Evan Cross	JLRD		N/A	No	No			TBD		Nov. 6 2006	TBD	Consultant proceeding with design. Cannot continue due to lack of information from A/E for both Wellness and Alumni projects. Anticipate completion by 3/16/07.
P- 4989	SA-31E	Enclose patio area for additional seating	H Kraft	Stacy Volnick	John Singer	Gallo	JWR	Required	Yes	Yes	Pending	Yes	TBD		TBD	TBD	02.16.07 spoke to CM about permit process with Harvey 02.15.07 get underground survey ordered from no cuts 02.14.07 spoke to A/E about possible conflict with underground utilities in area
P- 4993	LY-03	Install glass doors at Weiner Collection	H Kraft	Dee Cael / Bill Miller	Larry Ulstein	Alumiglass	Alumiglass	Required	Yes	Yes	Pending	Pending	3,800	GtAids	TBD	TBD	02.15.07 field measure by Alumiglass, for fabrication 02.05.07 PO 0707780 received for Alumiglass, scheduled for start
P- 4994	LY-03	Correct water intrusion & repair area	V Elliott	Dee Cael	Larry Ulstein	n/a	Florida Building	N/A	No	No	NA	Yes	5,000		tbd		Complete 2/6/07
P- 4995	BC-49	Improve acoustics in room 132	V Cucchiella	Vince Cucchiella	R Morgan	FP	Roepnack Construction	Required	Yes	Yes	NA	Yes	40,000	VP Carry Forward	12-06	2-07	PR issued to Roepnack Construction; completed.. Need to get inspected.
P- 4996	CAMPUS	Install leak sensors in 3 tanks	J Redhead	Dennis Zabel	John Singer	NA	DETROIT DIESEL305-638-5300	Required	Yes	Yes	NA	NA	2,482	BT-693	09FEB2007	09FEB2007	PO#707552 issued
P- 4997	CC-45	Extend walkway	V Elliott	Kelly Williams	Evan Cross	n/a	tbd	N/A	No	No	NA	NA	1,500		tbd		estimate forwarded to Slattery school for review
P- 4998	CC-45	Take down & re-mount cabinets	V Elliott	Kelly Williams	Larry Ulstein	n/a	tbd	N/A	No	No	NA	Pending	3,500		tbd		Slattery reviewing cost est.
P- 4999	AL-09	Add elec & data for 30 computers	J Redhead	GREG TOPPLE72037	Larry Ulstein	NA	STORM ELECT9542140768	Required	Yes	Yes	No	Yes	5,000	GTAIDS	FEB2007	MAR2007	Coordinating Scope of work with Telecom Requesting quotes
P- 5000	T-08	Demo T-8 & T-9	V Elliott	Dennis Zabel	John Singer	na	DPC	Required	No	No	NA	Yes	92,413		2/20/07	3/1/07	Demolition scheduled for 2/20/07

PROJECT Number	Bldg.	Title	FAU CONTACT			Architect/Engineer	Contractor (CM)	Building Permit	Minors Checklist	Asbestos Verification	APPROVALS		PROJECT BUDGET		PROJECT SCHEDULE		Comments
			PM	User Rep.	PPD Rep.						SFM	EHS	Budget	Source	Start	Finish	
P- 5001	CC-45	Revising cabinets & tiling the area	V Elliott	Kelly Williams	L Ulstein	na	Fl. Building	N/A	No	No	NA	Pending	4,000		tbd		Slattery reviewing cost estimate
P- 5002	LY-03	Add track light to room 350	J Redhead	Dee Cael73779	Larry Ulstein	NA	STORM ELECT9542140768	Required	Yes	Yes	NA	Yes	2,000	SPECIAL COLLECTIONS	FEB2007	FEB2007	Requesting special fixture specs from Library's Artist
P- 5003	AH-52	Add window at top of wall in 214	L Forster	Mary Falconer	Larry Ulstein		Fl bldg	N/A	No	No			TBD				Met with user 01/04. const estimate submitted, and internal checklist circulated. However, project on hold pending alt. funding options.
P- 5004	AD-10	Relocate door & move outlets	L Forster	Harriet Steffen	Larry Ulstein	N/A	Florida Building (Ed B.)	N/A	Yes	Yes			TBD	GTAIDS	tbd		Met with user 01/03 to review scope FL Bldg to visited site and furnished estimate. User reported proj onhold.
P- 5005	FL-24	Install Mugla House in lobby	H Kraft	Paula Pistoia / Dr. Wiley	John Singer	TBD	Florida Builders	N/A	Yes	Yes	Pending	Pending	20,000		TBD	TBD	02.16.07 copiers moved, building material delivered and secured, waiting for PO 02.12.07 building delivered this afternoon, need CM to barrier off the storage area, temporarily
P- 5006	AL-09	Replace door with full glass door	H Kraft	Stephen Engle / Zella Linn	Larry Ulstein	N/A	Florida Builders, Ed Borowy	N/A	Yes	Yes	Pending	Yes	1,000		TBD	TBD	02.16.07 still waiting for approval from Zella Linn 02.07.07 work started, Zella says to hold for approval 02.05.07 PO recieved
P- 5007	UC-31	Install wiring for new panel furniture	J Redhead	RANDALE NUNLEY74015	Larry Ulstein	NA	DAVCO/ELCON	Finaled	Yes	Yes	NA	Yes	1,400	UNIV CNTR	28JAN2007	29JAN2007	Permit #A-477 passed, project complete. Existing Circuit labels by others REF P-4695 Permit #A-418
P- 5009	LY-03	Power and conduit for new AVI equipment	J Redhead	Dee Cael73779	Larry Ulstein	NA	STORM ELECT9542140768	A-482	Yes	Yes	NA	Yes	1,000	LIBRARY SRVC	12FEB2007	01MAR2007	Scope is to add display high hat lights. See P-5015 for AVI power. Po #707818 under construction
P- 5010	NU-84	Refinish damaged bullnose edges in restrooms	L Forster	Lyn Forster	Larry Ulstein		FL Bldg	N/A	No	No			TBD	BR-633 acct.	2/19/07		User approved repairs. GC proposal accepted and work completed 2/19/07 for rooms: 11c,11a,204a,204b 301f 306a, 306c.
P- 5011	BC-71	Divide room with accordian partition	L Forster	Debbie Bradley	Larry Ulstein		fl bldg	N/A	No	No			TBD		tbd		Contacted user 1/15 and user coordinating pricing w/ FL Bldg.
P- 5012	CO-69	Add 3 circuits to room 104	J Redhead	Shannon Clounts72211	Larry Ulstein	NA	ELCON	Required	Yes	Yes	NA	YES	1,000	OSUA	FEB2007	FEB2007	requesting funds authorization
P- 5013	EG-36	Add 220volt outlet in room 258	J Redhead	Hasson Mahfuz	Larry Ulstein	NA	DAVCO 5613386847	Required	Yes	Yes	NA	Yes	285	OCEAN ENGRG	21FEB2007	21FEB2007	work complete ahead of schedule and under budget
P- 5014	CO-69	Door/window revisions in room 127	V Elliott	Tammy Grazia	Larry Ulstein			N/A	No	No			9,000				PO pending
P- 5015	LY-03	Power & conduit for 138 & 146	J Redhead	Dee Cael73779	Larry Ulstein	NA	STORM ELECT9542140768	A-481	Yes	Yes	NA	NA	523	LIBRARY SERVICES	06FEB2007	07FEB2007	work complete. Permit inspection results pending
P- 5016	MC-01	Replace door with half glass hurricane rated door	S Baruch	Kristen Murtaugh	Evan Cross		Florida Builders	Required	No	No			TBD				Quote received from Lotspiech. Lotspiech will not process permit. Proposal requested from Florida Builders to permit the project with Lotspiech as a subcontractor.
P- 5017	MC-03	Install ADA door opener on east door	S Baruch	Kristen Murtaugh	Evan Cross		DDS Door Systems, Kasper Electric	Required	No	No	Pending	Pending	7,000				Quote received from DDS. Quote requested from Kasper for electric work.
P- 5018	AH-52	Install window blind	H Kraft	Stephen Engle	Larry Ulstein	NA	Florida Builders, Ed Borowy	N/A	Yes	Yes	NA	NA	967				02.14.07 still waiting for approval 02.07.07 left banner rec with Zella for Dr. Engle's review and approval 02.05.07 banner rec for CM in process

PROJECT Number	Bldg.	Title	FAU CONTACT			Architect/Engineer	Contractor (CM)	Building Permit	Minors Checklist	Asbestos Verification	APPROVALS		PROJECT BUDGET		PROJECT SCHEDULE		Comments
			PM	User Rep.	PPD Rep.						SFM	EHS	Budget	Source	Start	Finish	
P- 5019	BC-71	Renovate room for new irradiator	P Brida	Debbie Bradley	Larry Ulstein	STH	Florida Building	Required	Yes	Yes	Yes	Yes	TBD		tbd	tbd	The 2 possible locations are being discussed now. A/E is preparing a proposal for structural analysis based on cut sheets from manufacturer. CM is preparing a cost estimate for both options.
P- 5020	DAVIE	Repair sidewalk expansion joints	V Cucchiella	Vince Cucchiella	R morgan	FP	CEJR	N/A	No	No	NA		9,200		2-07		PO issued; work in process
P- 5021	CAMPUS	Secure access points to tunnel	V Elliott	Ion Mavrodin	E Cross	n/a	Florida Building	N/A	No	No	NA	NA	TBD				Florida Building pricing
P- 5022	AC-67	Remodel computer lab	L Forster	Brian O'Hara	Larry Ulstein		fl bldg	Required	No	No			TBD		TBD	TBD	Contractor onsite 2/16 to remove emergency exit signagae and door hardware in 124 for code compliance. Met w/user 2/13 w/vendor (Workscapes) to furnish sp plan & estimate. Pending vendor and contractor estimates comp lab cited for remodeling .
P- 5023	UP-72	Study & Report for planned expansion	A Friedland	Al Friedland	John Singer	JLRD		N/A	No	No			TBD				Consultant has received P.O., as is to start project. Projected completion of study and report is 5/31/07.
P- 5024	CAMPUS	Study & report on campus sanitary sewer system	A Friedland	Al Friedland	John Singer	Miller & Legg		N/A	No	No			TBD				Consultant has received P.O. Anticipated completion of study and report is 4/30/07.
P- 5025	T-08	Remove hood from T-8, relocate lab to T-11	V Elliott	Manhar Dhanak	John Singer	n/a	Florida Building	Required	No	No		Yes	TBD				Florida Building GMP due 2/20/07
P- 5026	SE-43	Add outlet in ceiling near projector	J Redhead	Emily Cimillo73342	Larry Ulstein	NA	TBD	Required	Yes	Yes	NA	Yes	1,000	MATH SCIENCES	21FEB2007	28FEB2007	Requesting funds authorization
P- 5027	BW-23	Add outlets	J Redhead	Peter Goumas5613020209	Larry Ulstein	NA	TBD	Required	Yes	Yes	NA	Yes	2,000	COLG OF BUSINESS	05MAR2007	11MAR2007	Requesting funds authorization
P- 5028	LY-03	Change outlet to 30A twistlock	J Redhead	Dee Cael 73779	Larry Ulstein	NA	STORM ELECT9542140768	Required	Yes	Yes	NA	Yes	354	LIBRARY SRVCS	FEB2007	MAR2007	Requesting funds authorization
P- 5029	AZ-79	Storage shed	P Brida	Ruth Tappen	John/Evan	tbd	Physical Plant	N/A	Yes	Yes	No	No	TBD		tbd	tbd	Physical Plant will install Home Depot shed. Harvey Smith to inspect it.
P- 5030	AC-67	Create enclosed office and closet	L Forster	Vanessa Lefton	Larry Ulstein	TBD	Fl Bldg	Required	No	No			TBD				Met w/user 2/13 to review modifications. Vendor (Workscapes) to furnish estimate reflecting schemes for new office, lockable storage, and misc systems. Also requested FL Bldg submit est. & checklist transmitted to IRM & others
P- 5031	ED-47	Increase cooling in server room	A Friedland	Steve Diaz	Larry Ulstein			N/A	No	No			TBD				E&U to visit site to determine needs forr the additional cooling for the srever room
P- 5032	CC-45	Replace cabinets in 107 & 108	V Elliott	Kelly Williams				N/A	No	No			TBD				
P- 5033	FH-11	ADA report on locker rooms	L Forster	Eric Hawkes				N/A	No	No			TBD				

Total: \$9,420,661