

# MAJOR PROJECTS STATUS REPORT

FAU Major Projects Management Database  
Florida Atlantic University - Facilities Planning

UPDATE: Wednesday, August 15, 2018

PROJECT Number	Name	Campus	PM	PHASE Current	Design Complete	Architect	Contractor (CM)	Building Permit	BUDGET		CONSTRUCTION		Comments	Construction Photos
									GSF	Project	Const.	Start		
BT-604	Master Planning	Boca	AD			Hanbury Evans Wright Vlattas + Company			\$500,000	\$0				
BT-609	Cooling Towers Replacement	Boca	MD	Pre-Planning		SGM	TBD		\$2,700,000	\$0			SGM contract signed. CM interviews being scheduled. Preliminary design meetings held.	
BT-620	Schmidt Family Complex	Boca	PT	Construction		HKS Architects	DPR Construction	135,000	\$65,000,000	\$45,000,000			Architect HKS and DPR CM are contracted. Phase One (Stadium work ) construction underway. Balance of project in Design Development.	
BT-625	Boca Housing ESCO-Trane Project	Boca	NR	Design		TRANE	TRANE		\$5,707,051	\$5,707,051			Chiller commissioning completed for UVA.	
BT-631	Jupiter STEM Research Facility	Jupiter	NR	Pre-Planning		TBD	TBD		\$33,976,000	\$26,208,500			Architect selected. Contract being negotiated.	
BT-677	Engineering West HVAC System Retrofit	Boca	WV	Construction		DCS	Turner Construction	Required	\$2,800,000	\$2,200,000	3/1/2018	9/7/2018	Architectural renovation and lighting installation for the east wing and lobby has been initiated. State fire marshal to visit the site to review request to patch corridors for smoke blockage.	
BT-685	Student Union	Boca	PB	Design		Song and Associates	Skanska	Required	\$22,765,000	\$17,400,000			Outdoor Plaza has been finalized. Design for SU internal renovations are currently in progress. Proceeding towards Advanced Schematics.	
<b>Total: \$</b>									133,448,051	96,515,551				