

MINOR PROJECTS STATUS REPORT

FAU Minor Projects Management Database
Florida Atlantic University - Design and Construction

Sorted By PROJECT MANAGER

UPDATE: Thursday, August 17, 2017

8:16:40 AM

PROJECT Number	Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	CM	PROJECT BUDGET		PROJECT SCHEDULE		Comments	Date Rec'd	Date Assigned
									Budget	Source	Start	Finish			
P- 7313	TE-106	Connection Road to Tech Runway	A	I Mavrodin	Numa Rais		Engenuity Group, Inc.	TBD	10,560		TBD	TBD	Proposal was received from Engenuity on 1/19/2017. Drawings were issued waiting for the user to fund the project. Scope of work was increased by end user. Waiting for design change order to be approved.	1/5/2017	1/5/2017
P- 7340	SA-56	UVA Canopy Repair	A	I Mavrodin	Michelle Smith		Kimley-Horn & Associates	TBD	25,500		TBD	TBD	Kimley-Horn and Associates was rewarded to design the project. 100%CD sent out for pricing to three contractors.	2/8/2017	2/8/2017
P- 7347	UP-72	Chiller Plant Repairs	A	J Redhead	Michael Dipple		NA	TBD	175,000	PECO	2/20/2017	12/2017	WORK ORDERS ARE IN PROGRESS. QUOTES SUBMITTED FOR PO(s)	2/17/2017	2/20/2017
P- 7121	SE-43	Replace two (2) passenger elevators in Bldg. 43.	A	M Dipple	Michael Dipple			Oracle	TBD				Final testing week of 7/24.	3/10/2016	3/10/2016
P- 7348	UT-05	Chiller Plant Repairs	A	M Dipple	Michael Dipple				TBD			10/2017	Various repairs	2/17/2017	2/20/2017
P- 7384	CT-14	Cooling Tower Engineering Study	A	M Dipple	Michael Dipple				TBD		4/2017	7/2017	RGD retained to do CT Replacement study	4/6/2017	4/6/2017
P- 7437	CAMPUS	Replace Roadway Lighting with LED	A	M Dipple	Michael Dipple				TBD		8/2017	10/2017		6/23/2017	6/23/2017
P- 7441	UT-05	Replace North Loop Pump	A	M Dipple	Michael Dipple				TBD		9/2017	1/2018		6/23/2017	6/23/2017
P- 7390	LY-03	West Side Library Grove	A	N Rais	Victoria Thur				TBD		Fall 2017	Fall 2017	Design completed. Pricing started.	4/17/2017	4/19/2017
P- 7403	EG-36	Engineering West HVAC System Retrofit	A	N Rais	Numa Rais				1,500,000		May 2017	March 2018	Design progressing well. Close to 75%. Plans to relocate staff and faculty progressing. Scheduled for July.	5/12/2017	5/12/2017
P- 7411	CAMPUS	250 Car Parking Lot Study	A	N Rais	Stacy Volnick				TBD				Design completed. To be reviewed.	6/9/2017	6/9/2017
P- 6665	BC-49	One Stop Shop at Liberal Arts	A	P Brida	J Morgan/Leirao	Broward	Song+Associates	SCEC	489,461	Davie Provost	05/21/2017	08/18/2017	Construction is in progress.	1/28/2014	1/28/2014
P- 7136	CO-69	FAU Police Department Interior Renovation	A	P Brida	Numa Rais	Stacy Volnick	PGAL	The Gordian Group	205,000	User	05/01/2017	08/18/2017	Construction is in progress.	4/7/2016	4/7/2016
P- 7169	SO-44	Renovation of several spaces in the SO Bldg. South wing	A	P Brida	Leigh McFarland	Provost	N/A	TBD	1,500,000	User	TBD	TBD	Project has been completed. Archived on 08/22/16. Reopened on May 23, 2017.	5/4/2016	5/4/2016
P- 7221	SU-80	Design & install plexiglass security divider between Fin. Aid front desk & Veterans Aff./Work study	A	P Brida	Susan Schuknecht	P Hart	DCS and Public Safety	Performance Glass	8,000	Client	02/07/2017	08/18/2017	Waiting for acoustical consultant to provide report.	8/10/2016	8/11/2016
P- 7239	BU-86	Direct replacement of four roof curbs and exhaust fans to be supervised by structural engineer.	A	P Brida	Don De Aquino		Kimley-Horn	JWR	39,000	end User	04/07/17	TBD	Replacement fans and new dampers have been installed. Meeting with electrical engineer to take place on 7/31/2017.	9/2/2016	9/2/2016

PROJECT Number	Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	CM	PROJECT BUDGET		PROJECT SCHEDULE		Comments	Date Rec'd	Date Assigned
									Budget	Source	Start	Finish			
P- 7289	AD-10	Renovate Existing Purchasing Space for New Studio	A	P Brida	Peter Hull		OCI Eng.	JWR	269,000	end User	04/03/2017	08/18/2017	Construction kick-off meeting took place on April 10th, 2017. Construction is in progress.	12/2/2016	12/2/2016
P- 7323	SE-43	Office Renovation to Accommodate Brain Institute	A	P Brida	Thomas Graziano		TBD	several	29,175	end User	02/06/2017	TBD	Renovation is complete. Waiting for Empire Office to finish their Punch List.	1/11/2017	1/11/2017
P- 7362	SU-80	Tuition and Billing Front Office Renovation	A	P Brida	Debra Purcell		N/A	several	47,500	end User	07/03/2017	TBD	Construction scheduled to start on 07/31/2017.	3/9/2017	3/9/2017
P- 7378	BS-12	New Area for IEA	A	P Brida	Jean Claude Laurent	Jason Ball	TBD	JCWhite	33,088	end User	TBD	TBD	Modular offices + furniture quote was sent to end User for approval.	3/27/2017	3/27/2017
P- 7380	SS-08	Food Court Floor Replacement	A	P Brida	Richard Hue		N/A	TBD	31,000	end User	06/15/2017	08/18/2017	Installation is in progress.	3/31/2017	3/31/2017
P- 7389	PA-51	Schmidt Gallery Front Doors	A	P Brida	Rod Faulds		DCS	Performance Glass	7,400	end User	06/12/2017	06/30/2017	Doors have been installed. Punch List is in effect.	4/13/2017	4/13/2017
P- 7422	AC-67	Renovate Marketing Office 234	A	P Brida	Corie Betz	Pat Chun	N/A	JCWhite	TBD	end User	TBD	TBD	Quote was sent to end User for approval.	6/20/2017	6/20/2017
P- 7426	SA-57A	Shower Upgrade	A	P Brida	Michelle Smith	Corey King	N/A	Towers Industry	TBD	Housing	TBD	TBD	Waiting for product to arrive for installation.	6/22/2017	6/22/2017
P- 7431	DM-70	Shower Upgrade	A	P Brida	Michelle Smith	Corey King	N/A	Towers Industry	TBD	Housing	07/10/2017	07/31/2017	Waiting for product to arrive.	6/22/2017	6/22/2017
P- 7432	GP-92	Welcome Sign Replacement	A	P Brida	Michelle Smith		N/A	Signarama	5,278	Housing	TBD	TBD	Waiting for signage to be fabricated. Dig Permit is required.	6/22/2017	6/22/2017
P- 7433	GP-92	Replace Room Thermostats	A	P Brida	Michelle Smith	Corey King	N/A	TBD	TBD	Housing	TBD	TBD	Waiting for installation schedule.	6/22/2017	6/22/2017
P- 7434	IV-98	OIT Room HVAC System Upgrade	A	P Brida	Michelle Smith	Corey King	N/A	TBD	TBD	Housing	TBD	TBD	VRVs are on the roof of both buildings waiting for installation.	6/22/2017	6/22/2017
P- 7447	SO-44	Four Modular Offices Installation in Room 100	A	P Brida	Lisa Valjin		N/A	JCWhite	32,995	end User	TBD	TBD	Quote for modular offices was sent to the Dean for approval.	6/30/2017	6/30/2017
P- 7453	BC-49	Replace Outdoor Lighting	A	P Brida	Jane Morgan		N/A	TBD	TBD	end User	TBD	TBD	Waiting for electrical quote from Tropical Electric.	7/17/2017	8/1/2017
P- 7455	BRZWY	Breezeway Improvements	A	P Brida	Stacy Volnick.		TBD	TBD	TBD				Contacted specialty eng. Will meet on site 8/4	8/7/2017	8/8/2017
P- 7457	BC-52	Replace South Roof	A	P Brida	Vince Elliott		PGAL	TBD	TBD	end User	TBD	TBD	Waiting for proposal from PGAL Architects.	7/20/2017	8/1/2017
P- 7461	PS-55	Mold Removal in Rooms 237 and 132	A	P Brida	Floyd Russell		N/A	TBD	10,000	end User	TBD	TBD	Room 237 is being handled thru Work Order # 50660. Room 132 will need a HVAC engineer and HVAC contractor, sent end User a cost estimate of \$10K-20K and waiting for approval.	7/24/2017	8/1/2017
P- 7462	BU-86	Sean Stein Pavilion Pendant Lighting Repair	A	P Brida	Donald DeAquino		N/A	Worx Electric	TBD		TBD	TBD	Waiting for meeting/site visit with Worx Electric to be	7/27/2017	8/1/2017
P- 7463	BU-86	Dean's Conference Room Lighting Repair	A	P Brida	Donald DeAquino		N/A	Worx Electric	TBD	end User	TBD	TBD	Contact Worx Electric to schedule a meeting.	7/27/2017	8/1/2017

PROJECT Number	Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	CM	PROJECT BUDGET Budget	Source	PROJECT SCHEDULE Start	Finish	Comments	Date Rec'd	Date Assigned
P- 7464	BU-86	Pressure Cleaning Business Complex	A	P Brida	Donald DeAquino		N/A	TBD	TBD	end User	TBD	TBD	Waiting for approval of the quotes from end User.	7/27/2017	8/1/2017
P- 7465	RS-35A	Shower Replacement with a Sink	A	P Brida	Carrie List		TBD	TBD	TBD	end User	TBD	TBD	Waiting for meeting to be scheduled.	7/31/2017	8/1/2017
P- 7468	RS-35A	Door Installation between Room 107 and 108	A	P Brida	Carrie List		N/A	TBD	TBD	end User	TBD	TBD	Waiting for a proposal from contractor.	7/31/2017	8/1/2017
P- 6981	TE-106	Remodel 28k sq. ft. warehouse to function as accelerator space for students, faculty, and alumni ba	A	P Thomson	Jessica Beaver		Zyscovich	Gerrits Construction	120,000	Donations - FPL.	TBD		The first phase of this project is a new entrance to be funded with \$100,000 from FPL. We wil use this P-number for that project.. Construction almost complete.	5/12/2015	5/13/2015
P- 7180	FIELD	Install new bleachers and pre-fabricated bathrooms at the varsity soccer fields.	A	P Thomson	Matt Fisher		Various	Morganti	650,000	City of Boca Raton	May 2017	August 2017	Installation of bleachers continues. Infrastructure for toilets completed. Modular toilets connected week of 7-14.	6/2/2016	6/6/2016
P- 7225	BC-71	Renovations to large lab #317.	A	P Thomson	Debbie Bradley / Dr. Robishaw		PGAL	Various	700,000	Medical School	March 2017	TBD	Construction underway to prepare for equipment moves and demountable partition installation.	8/15/2016	8/15/2016
P- 7298	CAMPUS	Install Traffic Alert Solar Powered System at Two North University Drive Pedestrian Crossings	A	P Thomson	Sam Botros		in-house	Pinnacle Construction.	82,000	Park'g and Transp.	May 2017	July 25, 2017	Project completed. Closing out project.	12/12/2016	12/13/2016
P- 7304	SS-08	Connect Room 222L with Room 224	A	P Thomson	L. Faerman & K. Dougher		In house	Big Dog Construction, Worx, H&H	80,000	Student Services	May 15, 20	July, 2018	Construction underway. Project completion week of 21st.	1/3/2017	1/3/2017
P- 7325	BC-71	Window UV Blocking Tint	A	P Thomson	Debbie Bradley		NA	Pending	TBD				Receiving quotes for tinting windows. ESTIMATE Awaiting user approval to proceed.	1/12/2017	1/12/2017
P- 7331	BC-71	Fire Alarm System Upgrade	A	P Thomson	Taff Galeta	Stacy Volnick	Simplex - Grinnell	Simplex - Grinnell	87,000	PECO	April 2017	July 19, 2017	Phase 2 complete. Fire Marshal inspection - approved. Closing out project	1/31/2017	1/31/2017
P- 7355	SS-08	Owls Care Expansion and Women's Center	A	P Thomson	Kirk Dougher Raquel Cabal		In-house	Various trades	20,000	Student Services	7-10-2017		Construction underway - Sept 15 completeion date..	2/22/2017	2/23/2017
P- 7370	BC-71	Back-Up Generator Upgrade	A	P Thomson	Debbie Bradley		TLC	TBD	TBD	TBD - Estimate only			TLC Engineers have been approved to undertake the study. PO pending.	3/17/2017	3/20/2017
P- 7374	CAMPUS	Flag Pole Installation in Front of Bldg. #31's	A	P Thomson	Mark Anthony		In-house	TBD	6,000	Student Services			Quotes sent to user for funding decision. Project just approved. Will submit reqs.	3/22/2017	3/27/2017
P- 7392	LY-03	Tech Fee Study Room Project	A	P Thomson	Steven Matthew	Carol Hixson	In-house	TBD	TBD	Tech Fee			Project completed by users IT team with vendors. Awaiting final costs for close-out.	4/25/2017	4/25/2017
P- 7395	FIELD	Outdoor Recreation Courts Enhancement	A	P Thomson	Kyle LeDuc		TBD	TBD	645,000	Student Services			Estimate of \$645,000 has been provided to the user. Awaiting user approval to proceed.	4/27/2017	4/27/2017
P- 7398	FIELD	Schmidt Family Complex Turf Field	A	P Thomson	Matt Fisher		TBD	Field Turf	800,000	Stadium Budget	TBD		Met with vendor. Finalizing quote. Will following 17-18 football season.	5/3/2017	5/3/2017

PROJECT Number	Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	CM	PROJECT BUDGET		PROJECT SCHEDULE		Comments	Date Rec'd	Date Assigned
									Budget	Source	Start	Finish			
P- 7413	TH-26	Renovate Room 159	A	P Thomson	Jared Smith		in house		20,000				Project consists of relocating one door and adding two workstations in the existing space. Construction substantially complete. Will archive soon.	6/12/2017	6/13/2017
P- 7414	HS-26	Room 74 Renovation	A	P Thomson	Jared Smith		in house	in-house	7,500	Henderso n PECO			Project consists of adding a fire resistive wooden floor to Hendesron Elementary music room to create level classroom area and dance surface. Jared Smith building structure. Permitted	6/12/2017	6/13/2017
P- 7415	HS-26F	Wall Between Room 108 and 109	A	P Thomson	Jared Smith		in-house	Powertech & DIRTT	25,000	Henderso n PECO	July 25, 201	July 30, 2017	Project consists of dividing classroom into two spaces then subdividing one space into three offices with furniture. Project Substantially Complete - will archive soon.	6/12/2017	6/13/2017
P- 7417	EE-96	Electrical Upgrades to Suite 102's	A	P Thomson	Tamsyn Carey		in house		TBD				Rearrange furniture and add phone, data and monitors, patch and paint.. Drawings prepared and estimates underway.	6/16/2017	6/16/2017
P- 7418	BC-71	Electrical Renovations for Room 135 Bldg. #71 and Room 104D Bldg. #104	A	P Thomson	Debbie Bradley		in house		TBD				New project - discussed scope with user	6/16/2017	6/16/2017
P- 7419	BC-71	Room 100 Lobby Renovation	A	P Thomson	Debbie Bradley		TBD		TBD				New project - discussed scope with user. Funding needs to be finalized - Conflict with FAU food service vendor.	6/16/2017	6/16/2017
P- 7420	SU-80	Sound Proof Insolation at Room 202E & & 202D	A	P Thomson	Joseph E. Murray		In-house		TBD				Met with user - drawings stae walls insulated, no cross ducts. Will have PP check after start of classes.	6/16/2017	6/16/2017
P- 7421	GS-02	Renovations to Suite 209's	A	P Thomson	Legh Remy		Estimate Only		TBD	TBD - estimate only			Developing budget	6/16/2017	6/16/2017
P- 7423	CO-69	Electrical and Data Service Relocation	A	P Thomson	Lilian Silva		In House		1,500				Met with user and understand scope. Will develop estimate	6/21/2017	6/21/2017
P- 7469	FW-11A	Create Tennis Locker Room in Existing Room 115	A	P Thomson	Russell Phillipp		in house		TBD				Needs rework of plan which is structural feasible. Met with user and will develop next bsteps.	7/31/2017	8/1/2017
P- 7470	GY-38	Adding a Door at Men Locker Room	A	P Thomson	Russell Phillipp		in-house		TBD				Met with user - needs door and stops set in an existing metal frame. Will get quote.	7/31/2017	8/1/2017
P- 7471	BB-48	Baseball Home Dugout Addition and Improvements	A	P Thomson	Russell Phillipp		tbd		TBD		8-10-17		Training area off of dugout. Met with user. Will meet with coach when available.	7/31/2017	8/1/2017
P- 7472	BB-48	Baseball outside Fence	A	P Thomson	Russell Phillipp		in-house		TBD				Met with user to review scope. Will get fence quote	7/31/2017	8/1/2017
P- 7306	CC-45	Playground Remodel and Repair	A	R Romero	Lydia Bartram		DCS	PowerTech	5,000				A plank of recycle deck will be installed to close gap. Contractor is scoping the project for quote	1/3/2017	1/3/2017
P- 7310	CC-45	Rainwater Recycle Tank	A	R Romero	Lydia Bartram		DCS	PowerTech	1,000				Contractor is scoping the project for quote	1/3/2017	1/3/2017
P- 7408	EE-96	Electrical Upgrades to Room 507	A	R Romero	Perry Weinthal		DCS	Tropical	3,400				End user has approved electrical work quote. Waiting quote from OIT for Data drop and approval from end user	5/24/2017	5/24/2017
P- 7438	TE-106	New Exterior Entry and Interior Reception Redesign	A	R Romero	Jessica Beaver		In House	TBD	49,000				Presented revised schematic design and budget to end user 7/31 / no comments as of 8/10	6/23/2017	6/23/2017
P- 7439	TE-106	Aviation Board Room Remodel	A	R Romero	Jessica Beaver		In House	TBD	28,200				Working on hard quote with contractors. Met with OIT equipment for special conduit requirements	6/23/2017	6/23/2017

PROJECT Number	Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	CM	PROJECT BUDGET		PROJECT SCHEDULE		Comments	Date Rec'd	Date Assigned
									Budget	Source	Start	Finish			
P- 7440	TE-106	Window Treatments for Interior Offices	A	R Romero	Jessica Beaver		N/A	Superior Shade	3,335		8/15/17		Installation will begin Tue 15th. Conference room shade will take longer due to logo print	6/23/2017	6/23/2017
P- 7446	BS-12	Electrical Power Remediation in Suite 501's	A	R Romero	Kevin Kang		N/A	WORKX	1,695				New dedicated aoutlet has been installed. Wating inspection	6/30/2017	6/30/2017
P- 7449	TE-106	Space Planning Request	A	R Romero	Jessica Beaver		In House	TBD	TBD				Presented schematic design to end user 7/20 / No comments as of 8/10	7/10/2017	7/10/2017
P- 7451	AH-52	Add Wall and Door to Create an Office Space in Room 216	A	R Romero	Linda Johnson		In house	TBD	18,200				PO in process and arranging construction schedule	7/13/2017	7/13/2017
P- 7458	GS-02	Interior Renovation of Suite 212's	A	R Romero	Donna Chamely-Wiik		In House	TBD	125,000				End user is reviewing the layout options	7/20/2017	8/1/2017
P- 7460	AH-52	Create Office Space in Room 216	A	R Romero	Linda Johnson				TBD					7/24/2017	8/1/2017
P- 7466	TE-106	Renovate Office 104C into a Kitchen and Storage	A	R Romero	Jessica Beaver		In House	TBD	TBD				Design and presentation is underway	7/31/2017	8/1/2017
P- 7467	TE-106	Hallway and Office Paint	A	R Romero	Jessica Beaver		In House	TBD	TBD				Design and presentation is underway	7/31/2017	8/1/2017
P- 7473	LY-03	Roof Overhang Structural Reinforcing Exposure	A	R Romero	John Nicolosi		TBD	TBD	TBD				Job was scoped with contractor and will meet for specs and quote	7/31/2017	8/8/2017
P- 7123	PINEJ	Orchid Greenhouse and shade house	A	S Baruch	Jasmine Coyle		In-House	Rawn Construction	25,000		TBD	TBD	Permit drawing provided. Proposals received. Greenhouse ordered. Contractor PO issued. Permit issued. Work underway.	3/14/2016	3/15/2016
P- 7188	MC-14	Requesting installation of two satellite dishes on oof of MC-14.	A	S Baruch	Josette Valenza	Elijah Watlington	NA	TBD	5,000		TBD	TBD	Vendor preparing permit drawings.	6/7/2016	6/8/2016
P- 7205	BL-02	Minor renovations	A	S Baruch	Elisa Gaucher	Gary Perry	NA	Kerns	22,000		TBD	TBD	Kerns and Creative Woodworking PO's issued. Kerns scope scheduled the last week in March. Casework to be installed after building tenting. Tenting delayed. EH&S addressing concern w epoxy floor finish. Construction 98%. Punchlist issued.	7/1/2016	7/1/2016
P- 7222	MC-01	RemReplace Existing Roof	A	S Baruch	Scott Baruch	Stacy Volnick	Harvard Jolly	RCU	350,000		5/10/17	TBD	RCU under contract. Permit issued. Demolition began 5/10/19. Roof dried in. Inspections ongoing. Some leaking issues occurred during dry-in. CO for plywood replacement issued. White color concrete tile chosen for replacement and delivered.	8/10/2016	8/15/2016
P- 7223	HB-18	Replace Existing Roof	A	S Baruch	Scott Baruch		Harvard Jolly	TBD	300,000		TBD	TBD	Bids received from Palm Beach County Schools continuing contracts. Bids are on the high side. Proposals requested from 2 contract CM's to include local bids. Bid also requested from Campany Roof.	8/10/2016	8/15/2016
P- 7287	MC-15	Glass Door Installation	A	S Baruch	Suzie Wells			JC White	3,000		TBD	TBD	Proposals JC White PO issued. Door ordered. Installation to be scheduled when factory ordered door is received.	11/30/2016	11/30/2016
P- 7303	MC-17	Mechanical Improvements	A	S Baruch	Dan Flynn	Dan Flynn	RGD	Bradley Heating & Air	15,000		TBD	TBD	RGD permit drawings received. Bradley Heating and Air proposal for MC-19 ductwork received, PO issued. Work to begin pending permitting.	12/19/2016	12/19/2016
P- 7311	HB-28	Roof Replacement	A	S Baruch	Steward Moreaux	Patrick Bowles	NA	Richard K. Davis	25,000		TBD	TBD	Quotes requested from 3 roofers. PO for Richard K. Davis proposal issued. Work to begin pending permitting.	1/3/2017	1/3/2017

PROJECT Number	Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	CM	PROJECT BUDGET		PROJECT SCHEDULE		Comments	Date Rec'd	Date Assigned
									Budget	Source	Start	Finish			
P- 7314	MC-01	Remodel Conference Room 130 in Two Rooms	A	S Baruch	Sandra Ogden	Elijah Watlington	TBD	TBD	50,000		TBD	TBD	Met with HC staff. Schematic design sketch provided. Space Committee did not approve. Alternate solutions have been considered and approved. Contractor proposals requested. One proposal received, waiting for second.	1/7/2017	1/9/2017
P- 7322	MC-17	Office & Lab Renovation to Accommodate Brain Institute	A	S Baruch	Thomas Graziano	Dan Flynn	TBD	Morganti	60,000		TBD	TBD	Schematic sketches provided and revised through user input. 3 proposals received. PO issued to Morganti. Construction being scheduled. Office renovation to begin last week in June.	1/11/2017	1/11/2017
P- 7361	HB-49	Larizza Lab Roof Replacement	A	S Baruch	Stewart Moreaux		NA	Vero Beach Roofing	22,000		6/5/17	TBD	Quotes received. PO issued to Vero Beach Roofing. Permit Issued. Work underway.	3/6/2017	3/6/2017
P- 7363	JUPTR	New Jupiter Bus Wrap	A	S Baruch	Sam Botros				TBD		4/25/17	TBD	Project 95%. Working on closeout issues.	3/10/2017	3/10/2017
P- 7383	MC-03	Electrical Upgrades	A	S Baruch	Mark DeHass		NA	Inlet Electric	TBD		6/1/17	6/8/17	PO issued to Inlet Electric. Work 98%.	4/5/2017	4/5/2017
P- 7386	MC-04	Install Asphalt Pavement on Building Courtyard	A	S Baruch	Marc Kozlin		NA	TBD	TBD		TBD	TBD	Proposals from 2 contractors provided. 3rd proposal requested.	4/12/2017	4/12/2017
P- 7394	DP-49	Building Renovation and Remodeling	A	S Baruch	Mihaela Metianu		TBD	TBD	TBD		TBD	TBD	Met with building occupants to review scope and goals. Drafting program and schedule verification. Architectural proposals requested.	4/26/2017	5/9/2017
P- 7399	LL-31D	Interior Renovations	A	S Baruch	Herbert Shapiro		TBD	TBD			TBD	TBD	Met May 19th to review scope and goals. Architectural proposals requested for Schematic Design & budget verification. Revising proposals to have 2 architects provide designs.	5/4/2017	5/8/2017
P- 7400	FIELD	Track and Field Runway	A	S Baruch	Matt Fisher		TBD	TBD	TBD		TBD	TBD	Initial scope meeting on 5/19/17. Proposals provided. Waiting for funding approval.	5/8/2017	5/8/2017
P- 7401	MC-07	Roof Replacement	A	S Baruch	Numa Rais	Stacy Volnick	Song & Associates	RCU	163,800	PECO	6/8/17	TBD	Funding approved. PO issued to RCU. Work scheduled to begin 6/8/17.	5/8/2017	5/8/2017
P- 7405	MC-19	Lab Renovation	A	S Baruch	Rod Murphy		NA	Morganti	110,000		TBD	TBD	3 proposals received. PO issued to Morganti. Scheduling construction activities.	5/15/2017	5/15/2017
P- 7406	BC-71	Vivarium Card Readers Installation	A	S Baruch	Carrie List		NA	TBD	TBD		TBD	TBD	Met with project requestor. Pricing requested from Serge Fisher.	5/16/2017	5/17/2017
P- 7407	RS-35B	Building Wi-Fi Service Installation	A	S Baruch	Carrie List		NA	Tropical Island Electric, Inc	300		TBD	TBD	Getting quote from electrical contractor for scope of work and set up installation date.	5/16/2017	5/17/2017
P- 7412	MC-03	Cover Unused Cashier Windows	A	S Baruch	Janne Takeda			TBD	TBD		TBD	TBD	Quotes requested.	6/9/2017	6/12/2017
P- 7442	MC-07	Electrical Upgrade to Room 104	A	S Baruch	Dorotha Lemeh				TBD				Met with User Group, Quotes requested.	6/23/2017	6/23/2017
P- 7450	MC-17	Renovate Offices and Lab Spaces 113J & 113N	A	S Baruch	Thomas Graziano	Dan Flynn	NA	TBD	TBD				No funding as per end user	7/11/2017	7/11/2017
P- 7454	CO-69	Replace Existing Roof	A	V Cucchiella	Vince Elliott	Stacy Volnic/Richard Hue	Leo Daly	TBD	TBD	E&g	TBD		Obtaining a fee proposal from an architect who previously provided the university with 95% construction documents.	8/3/2017	8/3/2017
P- 7475	HS-26F	HAAS Equipment Installation	A	V Cucchiella	Kristina Cornwell	Michele Hawkins	Kristina Cornwell	Corporate Interiors	TBD	Henderso n PECO	TBD	TBD	Need to meet with client to determine work scope.	8/7/2017	8/8/2017

PROJECT Number	Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	CM	PROJECT BUDGET Budget	Source	PROJECT SCHEDULE Start	Finish	Comments	Date Rec'd	Date Assigned
P- 7477	SE-43	Update Room 261 and 261B	A	V Cucchiella	Jay Paredes	Michele Hawkins	DCS	Corporate Interiors	6,198	Carry Forward	TBD	TBD	Have estimate quote of \$6138; need to meet client to review work scope,	8/8/2017	8/8/2017
P- 6948	BC-05	Remodel of HEC first floor. Rooms #110, 110A, &111 for MetroLab relocation.	A	W Valdez	Jane Morgan	Boca	tbd	tbd	200,000	By Broward College	tbd	tbd	FAU has approved revised floor plan layout drawing. Awaiting coordination meeting for AV and OIT equipment pending to finilize FAU needs	3/10/2015	3/11/2015
P- 7118	AU-31A	Kaye Auditorium - Rigging Replacement	A	W Valdez	Jamie Ortiz		Steven Welch /ONM&J Structural	SHOW PRO	350,000		tbd		Preliminary electrical inspection have been taking place. Construction schedule has been modified to work with auditorium director for scheduling events. Work in progress. Installation of rigging is taking place.	2/22/2016	2/22/2016
P- 7277	FIELD	Track & Field Renovations and Upgrades	A	W Valdez	Joanna Prociuk		DCS	TBD	550,000				Contractor has been selected. Constructin schedule is being prepared and logistics in progress. Construction scheduled for the 2nd Week of August, 2017	11/21/2016	11/22/2016
P- 7278	FIELD	Ropes Course Annual Inspection	A	W Valdez	Joanna Prociuk		DCS	TBD	40,000				Pending complete estimate to select final GC to conduct all require repairs. Work in progress	11/21/2016	11/22/2016
P- 7307	CC-45	Permaculture Garden Installation	A	W Valdez	Lydia Bartram		DCS	Multiple	30,000				Irrigation systems has been finilized. Preliminary work to scheduled to start on Agust 8th, 2017. Contractor is coordinating logistics for site preparation.	1/3/2017	1/3/2017
P- 7321	EE-96	Relocation of TSG	A	W Valdez	Lynn Asseff		DCS	Multiple	40,800				Oit work has been completed. Security camera has been installaed. Access card has been installaed. Coordination for access is pending. All painting work has been completed.	1/10/2017	1/10/2017
P- 7341	CAMPUS	Vehicle License Plate Reading Camera Installation	A	W Valdez	Patrick Garmon		DCS	Jhonson Controls	345,000				All poles have been completed. Camreas have been installed. Pending software and comminsioning of all new equipment. Punch list repairs in progress.	2/8/2017	2/8/2017
P- 7345	TE-106	Replace AC Units	A	W Valdez	Michael Dipple		Physical Plant	Physical Plant	15,000				Work in progres. Pending inspections	2/17/2017	2/20/2017
P- 7346	CO-69	Replace AC Units	A	W Valdez	Michael Dipple		Physical Plant	Pysical Plant	67,000				Work in progres. Pending inspections	2/17/2017	2/20/2017
P- 7349	AZ-79	Soffit Repair	A	W Valdez	John Nicolosi		DCS	Physical Plant	1,200				Physical plant started closing the holes ans will follow up with stucco and painting.	2/20/2017	2/20/2017
P- 7376	CAMPUS	Freedom Circle	A	W Valdez	Julie Ward				10,000				Awaiting letter from provost to proceed with this project. Budget to be prepair once the approval letter has arrived	3/27/2017	3/27/2017
P- 7377	SO-44	CCJ Front Office Renovation	A	W Valdez	John Smykla		DCS	Multiple	99,224	Auxiliary			Flooring has been completed. Minor electrical work penmding and plumbing. AV system installation in progress and installation of new furniture pending	3/20/2017	3/27/2017
P- 7388	SH-46	Housing Server Room Renovation	A	W Valdez	Charles Thompson		TBD	Multiple	80,000				Awaiting order to proceed after budget approval.	4/13/2017	4/13/2017
P- 7397	FS-100	Stadium AT&T DAS	A	W Valdez	Ken Rothhaar		DCS	AT&T	TBD				Constructin schedule has been revised. Some portions of the work are 80% completed. Work in progress. Pre inspection will follow.	4/27/2017	5/2/2017
P- 7410	LY-03	Library Main Entrance Lobby Renovation	A	W Valdez	Numa Rais		DCS	Bid Dog Constrcution & Floranada	60,000				Phase I has been completed. Starting Phase II. Electrical work in progress	6/5/2017	6/5/2017
P- 7416	BS-12	Minor Renovations to Room 501D	A	W Valdez	Javad Hashemi		SGM	TBD	42,000				Engineer has issued 60% construction documents for the proposed clean room. Drawings under review.	6/14/2017	6/15/2017

PROJECT Number	Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	CM	PROJECT BUDGET		PROJECT SCHEDULE		Comments	Date Rec'd	Date Assigned
									Budget	Source	Start	Finish			
P- 7436	MC-09	Fan Coils and Thermostats Replacement	A	W Valdez	Michelle Smith		DCS	TBD	660,000		TBD	TBD	Met with contractor to review scope of work. Permitting in progress.	6/22/2017	6/22/2017
P- 7479	GS-02	Install Two Desks in Office 214A	A	W Valdez	Debbi Johnson-Rais				TBD				Provide	8/8/2017	8/9/2017

Total Projects 123 **Total: \$11,644,309**