

MINOR PROJECTS STATUS REPORT

FAU Minor Projects Management Database
Florida Atlantic University - Design and Construction

Sorted By PROJECT MANAGER

UPDATE:

Thursday, June 22, 2017

8:37:32 AM

PROJECT Number	Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	CM	PROJECT BUDGET Budget	Source	PROJECT SCHEDULE Start	Finish	Comments	Date Rec'd	Date Assigned
P- 7296	CAMPUS	Remove East Pedestrian Crossing at Recreation Center	A	I Mavrodin	Samir Botros		D&CS	Driveway Maintenance	15,384		5/22/2017	5/31/2017	Project is waiting for design. Design complete on 1/5/2017. Driveway Maintenance, Inc. was awarded with the contract. PO was issued on 5/1/2017. Work scheduled to start on 5/22/2017.	12/9/2016	12/9/2016
P- 7313	TE-106	Connection Road to Tech Runway	A	I Mavrodin	Numa Rais		Engenuity Group, Inc.	TBD	10,560		TBD	TBD	Proposal was received from Engenuity on 1/19/2017. Drawings were issued waiting for the user to fund the project.	1/5/2017	1/5/2017
P- 7340	SA-56	UVA Canopy Repair	A	I Mavrodin	Michelle Smith		Kimley-Horn & Associates	TBD	25,500		TBD	TBD	Kimley-Horn and Associates was rewarded to design the project. 100%CD sent out for pricing to three contractors.	2/8/2017	2/8/2017
P- 7347	UP-72	Chiller Plant Repairs	A	J Redhead	Michael Dipple		NA	TBD	175,000				WORK ORDERS ARE IN PROGRESS. QUOTES SUBMITTED FOR PO(s)	2/17/2017	2/20/2017
P- 7121	SE-43	Replace two (2) passenger elevators in Bldg. 43.	A	M Dipple	Michael Dipple			Oracle	TBD				Project closeout - August, 2017	3/10/2016	3/10/2016
P- 7122	UT-05	Replace hot water pumps and boilers.	A	M Dipple	Michael Dipple			HILL YORK	554,800		16MAY201	20AUG2016	Replacing like-for-like Boilers are scheduled starting the week of 16MAY. Pmrt app requested from HillYork. Pump delivery schldd for 20JUN.	3/10/2016	3/10/2016
P- 7348	UT-05	Chiller Plant Repairs	A	M Dipple	Michael Dipple				TBD				Varoius repairs	2/17/2017	2/20/2017
P- 7384	CT-14	Cooling Tower Engineering Study	A	M Dipple	Michael Dipple				TBD		4/2017	7/2017	RGD retained to do CT Replacement study	4/6/2017	4/6/2017
P- 7390	LY-03	West Side Library Grove	A	N Rais	Victoria Thur				TBD		Fall 2017	Fall 2017	Design completed. Pricing started.	4/17/2017	4/19/2017
P- 7403	EG-36	Engineering West HVAC System Retrofit	A	N Rais	Numa Rais				1,500,000		May 2017	March 2018	Design progressing well. Close to 75%. Plans to relocate staff and faculty progressing. Scheduled for July.	5/12/2017	5/12/2017
P- 7411	CAMPUS	250 Car Parking Lot Study	A	N Rais	Stacy Volnick				TBD				Design completed. To be reviewed.	6/9/2017	6/9/2017
P- 6665	BC-49	One Stop Shop at Liberal Arts	A	P Brida	J Morgan/Leirao	Broward	Song+Associates	SCEC	489,461	Davie Provost	05/21/2017	TBD	Construction is in progress.	1/28/2014	1/28/2014
P- 7136	CO-69	FAU Police Department Interior Renovation	A	P Brida	Numa Rais	Stacy Volnick	PGAL	The Gordian Group	205,000	User	05/01/2017	TBD	Construction is in progress.	4/7/2016	4/7/2016
P- 7169	SO-44	Renovation of several spaces in the SO Bldg. South wing	A	P Brida	Leigh McFarland	Provost	Jeffrey Huber	TBD	88,709	User	06/06/16	08/05/2016	Project has been completed. Archived on 08/22/16. Reopened on May 23, 2017	5/4/2016	5/4/2016
P- 7221	SU-80	Design & install plexiglass security divider between Fin. Aid front desk & Veterans Aff./Work study	A	P Brida	Susan Schuknecht	P Hart	DCS and Public Safety	Performance Glass	8,000	Client	02/07/2017	TBD	Waiting for fabrication of glass partitions. To be completed before June 30th.	8/10/2016	8/11/2016
P- 7239	BU-86	Direct replacement of four roof curbs and exhaust fans to be supervised by structural engineer.	A	P Brida	Don De Aquino		Kimley-Horn	JWR	39,000	end User	04/07/17	TBD	Replacement fans and new dampers have been installed. Smoke evac testing to be performed soon with the SFM presence. Waiting for Fire Alarm dwgs from Simplex to schedule the test.	9/2/2016	9/2/2016

PROJECT Number	Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	CM	PROJECT BUDGET		PROJECT SCHEDULE		Comments	Date Rec'd	Date Assigned
									Budget	Source	Start	Finish			
P- 7247	OD-93	Mount new TV's and close an unnecessary door.	A	P Brida	Don De Aquino		N/A	Powertech Specialists/Academy Electric	2,000	end User	05/16/2017	TBD	Waiting for installation of the remaining two TVs at FW-23. To be completed before June 30th.	9/22/2016	9/23/2016
P- 7289	AD-10	Renovate Existing Purchasing Space for New Studio	A	P Brida	Peter Hull		OCI Eng.	JWR	269,000	end User	04/03/2017	TBD	Construction kick-off meeting took place on April 10th, 2017. Construction is in progress.	12/2/2016	12/2/2016
P- 7323	SE-43	Office Renovation to Accommodate Brain Institute	A	P Brida	Thomas Graziano		TBD	several	29,175	end User	02/06/2017	TBD	Renovation is complete. Modular furniture to be installed on 6/23/2017.	1/11/2017	1/11/2017
P- 7335	SE-43	Dean's Office Signage	A	P Brida	Mary Beth Mudrick		N/A	MJ Wall Design/Fast Signs	8,000	end User	05/08/2017	TBD	Project has been completed. Signage installation scheduled for 06/21/2017.	2/1/2017	2/1/2017
P- 7362	SU-80	Tuition and Billing Front Office Renovation	A	P Brida	Debra Purcell		N/A	several	47,500	end User	07/03/2017	TBD	Construction scheduled to start after July 1st, 2017.	3/9/2017	3/9/2017
P- 7378	BS-12	New Area for IEA	A	P Brida	Jean Claude Laurent	Jason Ball	TBD	TBD	TBD	end User	TBD	TBD	New layout for 3rd floor is being produced for approval.	3/27/2017	3/27/2017
P- 7380	SS-08	Food Court Floor Replacement	A	P Brida	Richard Hue		N/A	TBD	31,000	end User	06/15/2017	TBD	Demolition of phase I has been completed. Installation to start on 06/26/2017.	3/31/2017	3/31/2017
P- 7389	PA-51	Schmidt Gallery Front Doors	A	P Brida	Rod Faulds		DCS	Performance Glass	7,400	end User	TBD	06/30/2017	Glass doors are in fabrication. Installation takes place before June 30th.	4/13/2017	4/13/2017
P- 7422	AC-67	Renovate Marketing Office 234	A	P Brida	Corie Betz	Pat Chun	N/A	TBD	TBD	end User	TBD	TBD	Scheduling meeting with end User to look at existing partitions.	6/20/2017	6/20/2017
P- 6981	TE-106	Remodel 28k sq. ft. warehouse to function as accelerator space for students, faculty, and alumni	A	P Thomson	Jessica Beaver		Zyscovich	Gerrits Construction	100,000	Donations - FPL.	TBD		The first phase of this project is a new entrance to be funded with \$100,000 from FPL. We will use this P-number for that project. Construction underway.	5/12/2015	5/13/2015
P- 7180	FIELD	Install new bleachers and pre-fabricated bathrooms at the varsity soccer fields.	A	P Thomson	Matt Fisher		Various	Morganti	650,000	City of Boca Raton	May 2017	August 2017	Toilet building from Mobile Modular ordered. Bleacher slab construction finished. Awaiting revised drawings for bleachers.	6/2/2016	6/6/2016
P- 7197	R & D	Renovations to suite 210 @FAU Blvd. Clinical training Space	A	P Thomson	Debbie Bradley - Mark Goldstein		PGAL	Gerrits Construction	500,000	research and grants	August 1, 2	May 30, 2017	PGAL and Gerrits - Construction underway. Final inspections underway.	6/23/2016	3/23/2016
P- 7218	SE-43	Evaluate electrical capacity to add an equipment rack in the top floor penthouse for T-Mobile DAS.	A	P Thomson	James Libby		T-Mobile		TBD				Have specs from vendor - need department approval and signed contract with T-Mobile.	8/2/2016	8/2/2016
P- 7225	BC-71	Renovations to large lab #317.	A	P Thomson	Debbie Bradley / Dr. Robishaw		PGAL	Various	700,000	Medical School	March 2017	TBD	Initial work in smaller labs underway. Concept approved for main lab. PGAL completing documents -	8/15/2016	8/15/2016
P- 7280	LY-03A	The Deans Conference Room Update	A	P Thomson	Victoria Thur	Carol Hixson	In house	Various subs	150,000	Library improvements	February 20	June 2017	Construction almost finished. Coordinating with OIT who has &75K installation.	11/28/2016	11/28/2016

PROJECT Number	Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	CM	PROJECT BUDGET		PROJECT SCHEDULE		Comments	Date Rec'd	Date Assigned
									Budget	Source	Start	Finish			
P- 7298	CAMPUS	Install Traffic Alert Solar Powered System at Two North University Drive Pedestrian Crossings	A	P Thomson	Sam Botros		in-house	Pinnacle Construction.	82,000	Park'g and Transp.	May 2017	July 2017	Pinnacle Construction work started - to be completed in June upon receipt of parts. Dig permit issued.	12/12/2016	12/13/2016
P- 7304	SS-08	Connect Room 222L with Room 224	A	P Thomson	L. Faerman & K. Dougher		In house	Big Dog Construction, Worx, H&H	80,000	Student Services	May 15, 20	July, 2018	Construction underway. July 15 deadline	1/3/2017	1/3/2017
P- 7325	BC-71	Window UV Blocking Tint	A	P Thomson	Debbie Bradley		NA	Pending	TBD		Feb. 2017		Receiving quotes for tinting windows. ESTIMATE	1/12/2017	1/12/2017
P- 7331	BC-71	Fire Alarm System Upgrade	A	P Thomson	Taff Galeta	Stacy Volnick	Simplex - Grinnell	Simplex - Grinnell	87,000	PECO	April 2017	June2017	Phase 2 complete. Fire Marshal inspection week of 6-19-2017	1/31/2017	1/31/2017
P- 7354	LY-03	Digital Libraries Reconfiguration	A	P Thomson	Dawn Smith		in-house.		TBD				Met with users. Developing budget. ESTIMATE	2/21/2017	2/22/2017
P- 7355	SS-08	Owls Care Expansion and Women's Center	A	P Thomson	Kirk Dougher Raquel Cabal		In-house	Various trades	15,000	Student Services			Bidding using CAPS contractors (across hall in building 8)	2/22/2017	2/23/2017
P- 7370	BC-71	Back-Up Generator Upgrade	A	P Thomson	Debbie Bradley		TLC	TBD	TBD	TBD - Estimate only			TLC Engineers are providing a quote for a study. ESTIMATE	3/17/2017	3/20/2017
P- 7374	CAMPUS	Flag Pole Installation in Front of Bldg. #31's	A	P Thomson	Mark Anthony		In-house	TBD	11,000	Student Services			Quotes sent to user for funding decision.	3/22/2017	3/27/2017
P- 7392	LY-03	Tech Fee Study Room Project	A	P Thomson	Allison Deluca	Carol Hixson	In-house	TBD	TBD	ESTIMATE ONLY			Quoting with Worx Electric and Powertech. TECH FEE ESTIMATE Pending	4/25/2017	4/25/2017
P- 7393	AH-52	Dean's Suite Door	A	P Thomson	Linda Johnson		In-house	Precision Building Products	7,500		May 15, 20	June 15, 2017	Shelter in place reviewed and approved by FAU Police. PO issued to Precision. Shop drawing received and PO issued. Installation week of 26th.	4/26/2017	4/26/2017
P- 7395	FIELD	Outdoor Recreation Courts Enhancement	A	P Thomson	Kyle LeDuc		TBD	TBD	645,000	Student Services			Estimate of \$645,000 has been provided to the user.	4/27/2017	4/27/2017
P- 7398	FIELD	Schmidt Family Complex Turf Field	A	P Thomson	Matt Fisher		TBD	TBD	TBD	Donations	TBD		Met with user group - NCAA Division 1 standards. Ohio State good example. User has provided proposal for rec. field turf. Will follow up with vendor.	5/3/2017	5/3/2017
P- 7413	TH-26	Renovate Room 159	A	P Thomson	Jared Smith		in house		12,500				Project consists of relocating one door and adding two workstations in the existing space.	6/12/2017	6/13/2017
P- 7414	HS-26	Room 74 Renovation	A	P Thomson	Jared Smith		in house		7,500	Henderso n PECO			Project consists of adding a fire resistive wooden floor to Henderso n PECO music room to create level classroom area and carpeting same.	6/12/2017	6/13/2017
P- 7415	HS-26F	Wall Between Room 108 and 109	A	P Thomson	Jared Smith		in-house	Powertech & DIRTT	50,000	Henderso n PECO	July 32017	July 30, 2017	Project consist of dividing classroom into two spaces then subdividing one space into three offices with furniture. Project has been priced and requisitions are being submitted.	6/12/2017	6/13/2017
P- 7417	EE-96	Electrical Upgrades to Suite 102's	A	P Thomson	Tamsyn Carey				TBD				New project - will meet with user week of 6-19-2017	6/16/2017	6/16/2017

PROJECT Number	Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	CM	PROJECT BUDGET		PROJECT SCHEDULE		Comments	Date Rec'd	Date Assigned
									Budget	Source	Start	Finish			
P- 7418	BC-71	Electrical Renovations for Room 135 Bldg. #71 and Room 104D Bldg. #104	A	P Thomson	Debbie Bradley				TBD				New project - will meet with user week of 6-19-2017	6/16/2017	6/16/2017
P- 7419	BC-71	Room 100 Lobby Renovation	A	P Thomson	Debbie Bradley				TBD				New project - will meet with user week of 6-19-2017	6/16/2017	6/16/2017
P- 7420	SU-80	Sound Proof Insolation at Room 202E & 202D	A	P Thomson	Joseph E. Murray				TBD				New project - will meet with user week of 6-19	6/16/2017	6/16/2017
P- 7421	GS-02	Renovations to Suite 209's	A	P Thomson	Jennifer Bebergal		Estimate Only		TBD	TBD - estimate only			New project. Will contact user the week of 6-19.	6/16/2017	6/16/2017
P- 7075	MC-03	Close in 2 entrance doors to SR 108. Create new entrance door to SR108.	A	S Baruch	Larry Faerman		In-house	Kerns Construction, JC White	60,000		10/20/16	TBD	Power/ data for new offices complete. Fire Marshall requested 2 additional strobes. Fire Marshall fire alarm test 4/4/17. JC White to address door issue.	1/11/2016	1/11/2016
P- 7123	PINEJ	Orchid Greenhouse and shade house	A	S Baruch	Jasmine Coyle		In-House	Rawn Construction	25,000		TBD	TBD	Permit drawing provided. Proposals received. Greenhouse ordered. Contractor PO issued. Permit issued.	3/14/2016	3/15/2016
P- 7188	MC-14	Requesting installation of two satellite dishes on oof of MC-14.	A	S Baruch	Josette Valenza	Eliah Watlington	NA	TBD	5,000		TBD	TBD	Vendor preparing permit drawings.	6/7/2016	6/8/2016
P- 7205	BL-02	Minor renovations	A	S Baruch	Elisa Gaucher	Gary Perry	NA	Kerns	22,000		TBD	TBD	Kerns and Creative Woodworking PO's issued. Kerns scope scheduled the last week in March. Casework to be installed after building tenting. Tenting delayed. EH&S addressing concern w epoxy floor finish. Construction 98%. Punchlist issued.	7/1/2016	7/1/2016
P- 7217	MC-17	New equipment installation. Room 214A needs sink installation, door installation and hood removal.	A	S Baruch	Gregg Fields	Dan Flynn	NA	Morganti	10,000		3/1/17	3/30/17	Work 95%, punch list being addressed	7/28/2016	7/29/2016
P- 7222	MC-01	RemReplace Existing Roof	A	S Baruch	Scott Baruch	Stacy Volnick	Harvard Jolly	RCU	350,000		5/10/17	TBD	RCU under contract. Permit issued. Demolition began 5/10/19. Roof dried in. Inspections ongoing. Some leaking issues occurred during dry-in. CO for plywood replacement issued. White color concrete tile chosen for replacement and ordered.	8/10/2016	8/15/2016
P- 7223	HB-18	Replace Existing Roof	A	S Baruch	Scott Baruch		Harvard Jolly	TBD	300,000		TBD	TBD	Bids received from Palm Beach County Schools continuing contracts. Bids are on the high side. Proposals requested from 2 contract CM's to include local bids. Bid also requested from Company Roof.	8/10/2016	8/15/2016
P- 7287	MC-15	Glass Door Installation	A	S Baruch	Suzie Wells		JC White	3,000			TBD	TBD	Proposals JC White PO issued. Door ordered. Installation to be scheduled when factory ordered door is received.	11/30/2016	11/30/2016
P- 7291	HB-04	Roof Repair for Four Campus Buildings	A	S Baruch	Stewart Moreaux		NA	Vero Beach Roofing	4,950		1/15/17	2/5/17	Roof repairs complete and inspected.	12/6/2016	12/7/2016
P- 7303	MC-17	Mechanical Improvements	A	S Baruch	Dan Flynn	Dan Flynn	RGD	Bradley Heating & Air	15,000		TBD	TBD	RGD permit drawings received. Bradley Heating and Air proposal for MC-19 ductwork received, PO issued. Work to begin pending permitting.	12/19/2016	12/19/2016
P- 7311	HB-28	Roof Replacement	A	S Baruch	Steward Moreaux	Patrick Bowles	NA	Richard K. Davis	25,000		TBD	TBD	Quotes requested from 3 roofers. PO for Richar K. Davis proposal issued. Work to begin pending permitting.	1/3/2017	1/3/2017

PROJECT Number	Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	CM	PROJECT BUDGET		PROJECT SCHEDULE		Comments	Date Rec'd	Date Assigned
									Budget	Source	Start	Finish			
P- 7314	MC-01	Remodel Conference Room 130 in Two Rooms	A	S Baruch	Sandra Ogden	Elijah Watlington	TBD	TBD	50,000		TBD	TBD	Met with HC staff. Schematic design sketch provided. Space Committee did not approve. Alternate solutions have been considered and approved. Contractor proposals requested.	1/7/2017	1/9/2017
P- 7322	MC-17	Office & Lab Renovation to Accommodate Brain Institute	A	S Baruch	Thomas Graziano	Dan Flynn	TBD	Morganti	60,000		TBD	TBD	Schematic sketches provided and revised through user input. 3 proposals received. PO issued to Morganti. Construction being scheduled.	1/11/2017	1/11/2017
P- 7343	TB-T011	Refurbishing of Nanolab Room 127	A	S Baruch	Hassan Mahfuz		TBD	TBD	TBD		TBD	TBD	Code review and construction scope vetting completed. Schematic budget provided. Meeting scheduled 5/9/17 to review relocation alternatives. Met again to review space in the Engineering Building, which is a less viable option.	2/10/2017	2/10/2017
P- 7358	MC-13	Install Two Power Outlets in Room WB105	A	S Baruch	Mark DeHass		NA	Inlet Electric	600		4/4/17	4/14/17	Inlet Electric under contract. Work complete. Inlet to change outlet covers to match existing.	3/2/2017	3/2/2017
P- 7361	HB-49	Larizza Lab Roof Replacement	A	S Baruch	Stewart Moreaux		NA	Vero Beach Roofing	22,000		6/5/17	TBD	Quotes received. PO issued to Vero Beach Roofing. Permit Issued.	3/6/2017	3/6/2017
P- 7363	JUPTR	New Jupiter Bus Wrap	A	S Baruch	Sam Botros				TBD		4/25/17	TBD	Project 95%. Working on closeout issues.	3/10/2017	3/10/2017
P- 7379	HB-38	Install Tile Flooring	A	S Baruch	Stewart Moreaux		NA	Father & Son Carpet	TBD		5/9/17	5/16/17	Demolition underway. New tile to be set 5/8/17. Contractor on site removing old flooring and rolling in encapsulator coating, 5/8/17. Contractor on site laying tile, 5/9/17 - 5/12/17. Contractor on site installing cove base, 5/15/17. Project completed.	3/30/2017	3/30/2017
P- 7383	MC-03	Electrical Upgrades	A	S Baruch	Mark DeHass		NA	Inlet Electric	TBD		6/1/17	6/8/17	Quotes received, PO issued to Inlet Electric.	4/5/2017	4/5/2017
P- 7386	MC-04	Install Asphalt Pavement on Building Courtyard	A	S Baruch	Marc Kozlin		NA	TBD	TBD		TBD	TBD	Proposals requested from 2 contractors.	4/12/2017	4/12/2017
P- 7394	DP-49	Building Renovation and Remodeling	A	S Baruch	Mihaela Metianu		TBD	TBD	TBD		TBD	TBD	Scheduling meeting to review scope and goals.	4/26/2017	5/9/2017
P- 7399	LL-31D	Interior Renovations	A	S Baruch	Herbert Shapiro		TBD	TBD			TBD	TBD	Met May 19th to review scope and goals. Architectural proposals requested for Schematic Design & budget verification.	5/4/2017	5/8/2017
P- 7400	FIELD	Track and Field Runway	A	S Baruch	Matt Fisher		TBD	TBD	TBD		TBD	TBD	Initial scope meeting on 5/19/17. Proposals requested.	5/8/2017	5/8/2017
P- 7401	MC-07	Roof Replacement	A	S Baruch	Numa Rais	Stacy Volnick	Song & Associates	RCU	163,800	PECO	6/8/17	TBD	Funding approved. PO issued to RCU. Work scheduled 6/8/17.	5/8/2017	5/8/2017
P- 7405	MC-19	Lab Renovation	A	S Baruch	Rod Murphy		NA	Morganti	110,000		TBD	TBD	3 proposals received. Po being issued to Morganti.	5/15/2017	5/15/2017
P- 7406	BC-71	Vivarium Card Readers Installation	A	S Baruch	Carrie List		NA	TBD	TBD		TBD	TBD	Met with project requestor. Pricing requested from Serge Fisher.	5/16/2017	5/17/2017
P- 7407	RS-35B	Building Wi-Fi Service Installation	A	S Baruch	Carrie List		NA	Tropical Island Electric, Inc	300		TBD	TBD	Getting quote from electrical contractor for scope of work and set up installation date.	5/16/2017	5/17/2017
P- 7409	MC-07	Door Installation between Room 105 and 110	A	S Baruch	Sandra Ogden			TBD	TBD		TBD	TBD	Contractor proposals requested.	5/25/2017	5/25/2017

PROJECT Number	Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	CM	PROJECT BUDGET Budget	PROJECT BUDGET Source	PROJECT SCHEDULE Start	PROJECT SCHEDULE Finish	Comments	Date Rec'd	Date Assigned
P- 6948	BC-05	Remodel of HEC first floor. Rooms #110, 110A, &111 for MetroLab relocation.	A	W Valdez	Jane Morgan	Boca	tbd	tbd	200,000	By Broward College	tbd	tbd	FAU has approved revised floor plan layout drawing. Awaiting for Broward college to proceed	3/10/2015	3/11/2015
P- 7118	AU-31A	Kaye Auditorium - Rigging Replacement	A	W Valdez	Jamie Ortiz		Steven Welch /ONM&J Structural	SHOW PRO	350,000		tbd		Electrical permitting has been issued. Work to start 6.5.17	2/22/2016	2/22/2016
P- 7277	FIELD	Track & Field Renovations and Upgrades	A	W Valdez	Joanna Prociuk		DCS	TBD	550,000				Tag number has been submitted. Working with turf vendor to revise scope of work in order to proceed with the project. Awaiting funding for 2018 Fiscal year in order to proceed June 1st	11/21/2016	11/22/2016
P- 7278	FIELD	Ropes Course Annual Inspection	A	W Valdez	Joanna Prociuk		DCS	TBD	40,000				Reports have been submitted.. We are asking contractors for estimates for proposed improvements. Multiple estimates have been requested. Meeting in progress for review of proposals and funding	11/21/2016	11/22/2016
P- 7282	SE-43	Room 150 Renovation	A	W Valdez	Edward Pratt		SGM Engineering	Multiple trades	337,203				Mechanical work in progress, OIT work in progress, electrical work in progress. Installation of new flooring scheduled for June 14th and delivery of furniture to follow	11/29/2016	11/29/2016
P- 7306	CC-45	Playground Remodel and Repair	A	W Valdez	Lydia Bartram		DCS	PowerTech	5,000				Obtaining multiple quotes from contractors	1/3/2017	1/3/2017
P- 7307	CC-45	Permaculture Garden Installation	A	W Valdez	Lydia Bartram		DCS	Multiple	30,000				Irrigation system desing in progress. Priving for proposed irrigation system in progress.	1/3/2017	1/3/2017
P- 7309	CC-45	Gravel Parking Area Drainage Improvements	A	W Valdez	Lydia Bartram		DCS	TBD	10,000				Scoping alternatives for repairs	1/3/2017	1/3/2017
P- 7310	CC-45	Rainwater Recycle Tank	A	W Valdez	Lydia Bartram		DCS	PowerTech	1,000				Tanks have been order by end user. Pending installation by contractor aafter review and approval for cost	1/3/2017	1/3/2017
P- 7321	EE-96	Relocation of TSG	A	W Valdez	Lynn Asseff		DCS	Multiple	40,800				Under construction. Electrical work has been completed. Doors and glass wall work in progress. OIT work has been completed but awating furniture installation to be completed to proceed to connect computers	1/10/2017	1/10/2017
P- 7341	CAMPUS	Vehicle License Plate Reading Camera Installation	A	W Valdez	Patrick Garmon		DCS	Jhonson Controls	345,000				Work in progress. Boring and installtion of conduit has been completed for all 5 location on main entrances of FAU BOCA campus. Electrical work in progress	2/8/2017	2/8/2017
P- 7345	TE-106	Replace AC Units	A	W Valdez	Michael Dipple		Physical Plant	Physical Plant	15,000				Work in progres. Pending inspections	2/17/2017	2/20/2017
P- 7346	CO-69	Replace AC Units	A	W Valdez	Michael Dipple		Physical Plant	Pysical Plant	67,000				Work in progres. Pending inspections	2/17/2017	2/20/2017
P- 7349	AZ-79	Soffit Repair	A	W Valdez	John Nicolosi		DCS	Physical Plant	1,200				Scoping for less expensive solutions. Coodintation with physical plant pending to close off all holes.	2/20/2017	2/20/2017
P- 7353	EE-96	DSSA Reconfiguration	A	W Valdez	Lynn Asseff		DCS	TBD	40,000				Awating direction to proceed from Director of Desing and Construction Numa Rais. After evaluation of space utilization is review for building 36 and 96	2/21/2017	2/22/2017
P- 7372	ST-01	Entrance Canopy Structural Repair	A	W Valdez	Numa Rais		BLss & Nyitray, Inc	Multiple	58,856	PECo Funding			Structural engineer has been hired. Preparation of construction schedule and logistic ongoing	3/20/2017	3/20/2017
P- 7376	CAMPUS	Freedom Circle	A	W Valdez	Julie Ward				TBD				Awaiting letter from provost to proceed with this project.	3/27/2017	3/27/2017

PROJECT Number	Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	CM	PROJECT BUDGET		PROJECT SCHEDULE		Comments	Date Rec'd	Date Assigned
									Budget	Source	Start	Finish			
P- 7377	SO-44	CCJ Front Office Renovation	A	W Valdez	John Smykla		DCS	Multiple	50,000	Auxiliary			Demolition work in progress. Electrical work scheduled for this week. Painting to be scheduled for next week	3/20/2017	3/27/2017
P- 7387	CO-69	Office Reconfiguration	A	W Valdez	Marc Kozlin		DCS	Corporate Interiors	2,600	E & G			Po has been issued. Furniture has been ordered. Awaiting delivery date for installation	4/12/2017	4/12/2017
P- 7388	SH-46	Housing Server Room Renovation	A	W Valdez	Charles Thompson		TBD	Multiple	80,000				Estimated budget for construction has been issued to end user for review and approval. Awaiting order to proceed with engineering services.	4/13/2017	4/13/2017
P- 7391	AD-10	Conference Room Sound Proofing	A	W Valdez	Suzanne Prescott		DCS	Multiple	25,000				Sound attenuation insulation installation in progress. Relocation of fire alarm strobe in progress. Finishing of glass and door to be scheduled for next week.	4/24/2017	4/24/2017
P- 7397	FS-100	Stadium AT&T DAS	A	W Valdez	Ken Rothhaar		DCS	AT&T	TBD				Construction scheduled has been issued. Permitting application for all electrical work in progress.	4/27/2017	5/2/2017
P- 7410	LY-03	Library Main Entrance Lobby Renovation	A	W Valdez	Numa Rais		DCS	Bid Dog Construction & Floranada	60,000				Setting up general contractor to schedule work for next week for PHASE I. Removal of existing carpet and lobby space preparation. Awaiting	6/5/2017	6/5/2017

Total Projects 102

Total:

\$10,138,298