

MINOR PROJECTS STATUS REPORT

FAU Minor Projects Management Database
Florida Atlantic University - Design and Construction

Sorted By PROJECT MANAGER

UPDATE:

Friday, May 19, 2017

9:34:56 AM

PROJECT Number	Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	CM	PROJECT BUDGET Budget	PROJECT BUDGET Source	PROJECT SCHEDULE Start	PROJECT SCHEDULE Finish	Comments	Date Rec'd	Date Assigned
P- 7276	HB-32	Awning Replacement	A	I Mavrodin	Stewart Moreaux		N/A	Canvas Worcks	41,960		1/24/2017	TBD	Funding was approved. Project in progress.	11/21/2016	11/21/2016
P- 7296	CAMPUS	Remove East Pedestrian Crossing at Recreation Center	A	I Mavrodin	Samir Botros		D&CS	Driveway Maintenance	15,384		5/22/2017	5/31/2017	Project is waiting for design. Design complete on 1/5/2017. Driveway Maintenance, Inc. was awarded with the contract. PO was issued on 5/1/2017. Work scheduled to start on 5/22/2017.	12/9/2016	12/9/2016
P- 7313	TE-106	Connection Road to Tech Runway	A	I Mavrodin	Numa Rais		Engenuity Group, Inc.	TBD	10,560		TBD	TBD	Proposal was received from Engenuity on 1/19/2017. Drawings were issued waiting for the user to fund the project.	1/5/2017	1/5/2017
P- 7340	SA-56	UVA Canopy Repair	A	I Mavrodin	Michelle Smith		Kimley-Horn & Associates	TBD	25,500		TBD	TBD	Kimley-Horn and Associates was rewarded to design the project.	2/8/2017	2/8/2017
P- 7121	SE-43	Replace two (2) passenger elevators in Bldg. 43.	A	M Dipple	Michael Dipple				TBD					3/10/2016	3/10/2016
P- 7122	UT-05	Replace hot water pumps and boilers.	A	M Dipple	Michael Dipple		SIEMENS	HILL YORK	554,800		16MAY201	20AUG2016	Replacing like-for-like Boilers are scheduled starting the week of 16MAY. Pmrt app requested from HillYork. Pump delivery schldd for 20JUN.	3/10/2016	3/10/2016
P- 7241	BS-12	Remove and replace existing exhaust fans.	A	M Dipple	Corey Jasper	Boca	DCS	tbd	38,065	client	tbd	tbd	Met sub contractor to obtain a quote. Proposal from mechanical engineer for design services is under review Have quote from sub for \$38,065. Waiting on second quote from mechanical contractor	9/6/2016	9/7/2016
P- 7274	GY-38	Chiller Replacement	A	M Dipple	Michael Dipple				TBD					11/16/2016	11/16/2016
P- 7275	CAMPUS	Sump Pump Replacement	A	M Dipple	John Nicolosi				TBD					11/17/2016	11/17/2016
P- 7348	UT-05	Chiller Plant Repairs	A	M Dipple	Michael Dipple				TBD					2/17/2017	2/20/2017
P- 6453	OD-93	Investigate / repair leaks at clg near rm 206	A	P Brida	Don De Aquino		Kimley-Horn/S+A	TBD	36,600	CFORW D	TBD	TBD	Phase I has been installed & completed (nine windows). Phase II (remaining windows) is under design by S+A.	4/1/2013	4/2/2013
P- 6665	BC-49	Need concept and cost estimate to integrate offices.	A	P Brida"	J Morgan/Leirao	Broward	Song+Associates	TBD	245,000	Davie Provost	TBD	TBD	Waiting for 100% CDs due early April.	1/28/2014	1/28/2014
P- 7136	CO-69	New reception at #133;replace flooring throughout; remove dry wall at 151;install drywall at glass f	A	P Brida"	Numa Rais	Stacy Volnick	PGAL	The Gordian Group	205,000	User	TBD	TBD	Waiting for project budget set up.	4/7/2016	4/7/2016
P- 7198	BW-23	Renovations to Fleming West	A	P Brida"	Don De Aquino		PGAL	TBD	TBD	User	TBD	TBD	COB is submitting concept to FAU Space Committee.	6/24/2016	6/24/2016
P- 7216	BU-86	Renovate & remodel of existing spaces.	A	P Brida"	Don De Aquino		PGAL	TBD	TBD	User	TBD	TBD	End User is reviewing feasibility for 201 & 207 and submitting it to FAU Space Committee.	7/28/2016	7/28/2016

PROJECT Number	Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	CM	PROJECT BUDGET		PROJECT SCHEDULE		Comments	Date Rec'd	Date Assigned
									Budget	Source	Start	Finish			
P- 7221	SU-80	Design & install plexiglass security divider between Fin. Aid front desk & Veterans Aff./Work study	A	P Brida"	Susan Schuknecht	P Hart	DCS and Public Safety	Performance Glass	8,000	Client	TBD	TBD	Waiting for fabrication of glass partitions.	8/10/2016	8/11/2016
P- 7228	SO-44	Converting SO#383 conference room to Smart classroom.	A	P Brida"	Marina Banchetti	P Hart	DCS and OIT	TBD	10,000	client	10/10/2016	TBD	Project has been finalized, waiting for permit and final inspection.	8/22/2016	8/23/2016
P- 7239	BU-86	Direct replacement of four roof curbs and exhaust fans to be supervised by structural engineer.	A	P Brida"	Don De Aquino		N/A	JWR	39,000	end User	04/07/17	TBD	Replacement fans have been installed. Smoke evac testing scheduled for April 22nd.	9/2/2016	9/2/2016
P- 7246	SE-43	Quote for painting and carpeting of SE-213.	A	P Brida"	Mary Beth Mudrick		N/A	Jack Walsh Carpet & Rugs	2,500	end User	TBD	TBD	Carpet installation is scheduled for Thanksgiving week.	9/22/2016	9/23/2016
P- 7247	OD-93	Mount new TV's and close an unnecessary door.	A	P Brida"	Don De Aquino		N/A	Powertech Specialists/W orx Electrical	2,000	end User	TBD	TBD	Waiting for installation date.	9/22/2016	9/23/2016
P- 7248	OD-93	Remove curb and plants to install a golf cart parking structure with power for charging.	A	P Brida"	Marc Kozlin		N/A		TBD		TBD	TBD	Concept waiting to be approved.	9/23/2016	9/23/2016
P- 7249	AZ-79A	Installation of Safety Railings in Front of 79 & 79A	A	P Brida"	Barbara Curtis	Boca	DCS	Daniel's Fence	14,313	Client	TBD	TBD	Waiting for fence installation.	9/26/2016	9/26/2016
P- 7271	AD-10	Controller's Office Renovation	A	P Brida"	Debra Purcell		N/A	JCWhite	37,000	end User	TBD	TBD	Waiting for OIT installation to complete the project.	11/8/2016	11/9/2016
P- 7289	AD-10	Renovate Existing Purchasing Space for New Studio	A	P Brida"	Peter Hull		OCI Eng.	JWR	269,000	end User	TBD	TBD	Construction kick-off meeting took place on April 10th, 2017. Waiting for FAU Building Permit to start.	12/2/2016	12/2/2016
P- 7323	SE-43	Office Renovation to Accommodate Brain Institute	A	P Brida"	Thomas Graziano		TBD	several	29,175	end User	TBD	TBD	Renovation is in progress.	1/11/2017	1/11/2017
P- 7329	SS-08	Install New Fence	A	P Brida"	Marc Kozlin		N/A	Daniel's Fence	17,000	end User	TBD	TBD	Waiting for fence + gate fabrication.	1/25/2017	1/25/2017
P- 7330	EE-96	Wood Floor Refinish	A	P Brida"	Richard Hue		N/A	TBD	TBD	end User	TBD	TBD	Waiting for proposal from flooring company.	1/27/2017	1/27/2017
P- 7335	SE-43	Dean's Office Signage	A	P Brida"	Mary Beth Mudrick		N/A	MJ Wall Design	8,000	end User	TBD	TBD	Waiting for approval of quotes from Dean.	2/1/2017	2/1/2017
P- 7339	SU-80	Second Floor Carpeting	A	P Brida"	Joseph E Murray		N/A	Jack Walsh Carpets	5,200	end User	TBD	TBD	Waiting for approval of quotes by end User.	2/8/2017	2/8/2017
P- 7344	SA-56	UVA Walkway Annual Inspection and Repair	A	P Brida"	Michelle Smith	Corey King	Kimley-Horn	TBD	TBD	Housing	TBD	06/30/2017	Waiting for Engineer's Report.	2/17/2017	2/17/2017
P- 7362	SU-80	Tuition and Billing Front Office Renovation	A	P Brida"	Debra Purcell		N/A	several	47,500	end User	TBD	TBD	Budget has been set up. Waiting for Reqs to become Pos	3/9/2017	3/9/2017

PROJECT Number	Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	CM	PROJECT BUDGET		PROJECT SCHEDULE		Comments	Date Rec'd	Date Assigned
									Budget	Source	Start	Finish			
P- 7373	AD-10	Room Asbestos Tile Abatement and Carpet Replacement	A	P Brida"	Gina Niemi		N/A	several	TBD	end User	TBD	TBD	Waiting for asbestos abatement to be scheduled.	3/22/2017	3/27/2017
P- 7378	BS-12	Evaluation of Three Rooms Occupancy Change for Staff	A	P Brida"	Jean Claude Laurent	Jason Ball	TBD	TBD	TBD	end User	TBD	TBD	Two different layouts were sent to end User for approval.	3/27/2017	3/27/2017
P- 7380	SS-08	Food Court Floor Replacement	A	P Brida"	Richard Hue		N/A	TBD	TBD	end User	TBD	TBD	Waiting for samples and prices.	3/31/2017	3/31/2017
P- 7382	AC-67	Weight Room Extension	A	P Brida"	Matt Fisher		ONMJ Engineers	TBD	TBD	end User	TBD	TBD	Waiting for structural engineer proposal.	4/4/2017	4/5/2017
P- 6717	CAMPUS	N. University Dr. Median Closure	A	P Thomson	Sam Botros		Kimley Horn	Morganti	60,000	TRAFPK	TBD	TBD	Samir Botros wants to do the work this fiscal year. Morganti repricing.	4/1/2014	4/7/2014
P- 7134	CAMPUS	Reconfigure the layout of Lot 16.	A	P Thomson	Sam Botros		TBD	TBD	TBD	Parking & Transp.			Awaiting awarding of civil engineering continuiong services contracts. Then wil get two proposals for design.	4/6/2016	4/7/2016
P- 7180	FIELD	Install new bleachers and pre-fabricated bathrooms at the varsity soccer fields.	A	P Thomson	Matt Fisher		Various	Morganti	650,000	City of Boca Raton	May 2017	August 2017	Toilet building from Mobile Modular approved. Awaiting revised drawings for bleachers.	6/2/2016	6/6/2016
P- 7197	R & D	Renovations to suite 210 @FAU Blvd. Clinical training Space	A	P Thomson	Debbie Bradley - Mark Goldstein		PGAL	Gerrits Construction	500,000	research and grants	August 1, 2	May 15, 2017	PGAL and Gerrits - Construction underway. Final inspections due in May.	6/23/2016	3/23/2016
P- 7211	LY-03	Optical barrier gate installation at the library entrance.	A	P Thomson	Patrick Garmon	Sean Brammer	in house	in house	TBD			TBD	Initial installation complete - pending final tesing and Fire Marshal approval/test	7/19/2016	7/20/2016
P- 7218	SE-43	Evaluate electrical capacity to add an equipment rack in the top floor penthouse for T-Mobile DAS.	A	P Thomson	James Libby		T-Mobile		TBD				Have specs from vendor - need department approval and signed contract with T-Mobile.	8/2/2016	8/2/2016
P- 7225	BC-71	Renovations to large lab #317.	A	P Thomson	Debbie Bradley / Dr. Robishaw		PGAL	Various	700,000	Medical School	March 2017	TBD	Initial work in smaller labs underway. Concept approved for main lab. PGAL developing documents -	8/15/2016	8/15/2016
P- 7244	LY-03	Library shelving removed from LY501B and relocated to LY501A.	A	P Thomson	Victoria Thur		in-house	various	125,000	Library Improve ments	11-2016	5-2017	Project consists of converting Special Editions stacks to study space on 5th floor of LY-03. Construction underway.	9/15/2016	9/19/2016
P- 7279	LY-03	Convert Storage Room 245D to Study Space	A	P Thomson	Dawn Smith and Steven Matthew	Carol Hixson	in house	various subs	4,500		April 2017	May 2017	Room 245D. Work has begun. Carpet has arrived.	11/22/2016	11/23/2016
P- 7280	LY-03A	The Deans Conference Room Update	A	P Thomson	Victoria Thur	Carol Hixson	In house	Various subs	150,000	Library improvem ents	February 20	June 2017	Bids received for all trades. Construction underway. Coordinating with OIT who has &75K installation.	11/28/2016	11/28/2016
P- 7292	HS-26C	Office Addition and Desk Circulation	A	P Thomson	Joel Herbst		in house	TBD	25,000		June 2017	July 2017	Basic design completed - will be summer 2017 project due to demolition involved	12/6/2016	12/7/2016

PROJECT Number	Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	CM	PROJECT BUDGET		PROJECT SCHEDULE		Comments	Date Rec'd	Date Assigned
									Budget	Source	Start	Finish			
P- 7298	CAMPUS	Install Traffic Alert Solar Powered System at Two North University Drive Pedestrian Crossings	A	P Thomson	Sam Botros		in-house	Pinnacle Construction.	82,000	Park'g and Transp.	May 2017	July 2017	Pinnacle Construction will start work soon to be completed in June upon receipt of parts. Dig permit issued.	12/12/2016	12/13/2016
P- 7304	SS-08	Connect Room 222L with Room 224	A	P Thomson	L. Faerman & K. Dougher		In house	Various subs	80,000	Student Services	May 15, 20	July, 2018	Phase 2 of CAPS expansion. GC bids due 5-5. Other bids to follow. July 15 deadline	1/3/2017	1/3/2017
P- 7315	TE-106	Water Line Installation	A	P Thomson	Jessica Beaver		In-house	Worx and H&H Plumbing	3,500	Foundatio n	January 201	May 2017	POs issued for plumbing and electric. Construction phase.Note 7318 merged into this to provide electric for same equipment.	1/9/2017	1/9/2017
P- 7325	BC-71	Window UV Blocking Tint	A	P Thomson	Debbie Bradley		NA	Pending	TBD		Feb. 2017		Receiving quotes for tinting windows. ESTIMATE	1/12/2017	1/12/2017
P- 7331	BC-71	Fire Alarm System Upgrade	A	P Thomson	Taff Galeta	Stacy Volnick	Simplex - Grinnell	Simplex - Grinnell	87,000	PECO	April 2017	May 2017	Phase One installation complete. Pending Fire Marshal approval for phase 2 (additional devices).	1/31/2017	1/31/2017
P- 7353	EE-96	DSSA Reconfiguration	A	P Thomson	Lynn Asseff		DCS	TBD					THIS PROJECT HAS BEEN MOVED TO WILLIAM VALDEZ	2/21/2017	2/22/2017
P- 7354	LY-03	Digital Libraries Reconfiguration	A	P Thomson	Dawn Smith		in-house.		TBD				Met with users. Developing budget. ESTIMATE	2/21/2017	2/22/2017
P- 7355	SS-08	Owls Care Expansion and Women's Center	A	P Thomson	Kirk Dougher		In-house	Various trades	TBD	Student Services			New project to be performed at the same time we construct P-7304 CAPS Expansion 2017	2/22/2017	2/23/2017
P- 7370	BC-71	Back-Up Generator Upgrade	A	P Thomson	Debbie Bradley		PGAL	TBD	TBD	TBD - Estimate only			Project pending user input. ESTIMATE	3/17/2017	3/20/2017
P- 7374	CAMPUS	Flag Pole Installation in Front of Bldg. #31's	A	P Thomson	Mark Anthony		In-house	TBD	5,000	Student Services			Met with user. Establishing scope and securing vendors.	3/22/2017	3/27/2017
P- 7375	EE-96	Fire Alarm Strobe Relocation in Room 307A	A	P Thomson	MaryJo Jackson		in-house	Wiginton	750	Research	May 10, 20		PO pending for Wiginton. Work to begin soon	3/27/2017	3/27/2017
P- 7376	CAMPUS	Freedom Circle	A	P Thomson	Julie Ward				TBD				New project 4-12-2017 NOTE: THIS PROJECT HAS BEEN REASSIGNED TO WILLIAM VALDEZ	3/27/2017	3/27/2017
P- 7392	LY-03	Tech Fee Study Room Project	A	P Thomson	Allison Deluca	Carol Hixson	In-house	TBD	TBD	ESTIMATE ONLY			New project. Meeting with users 5-5-17. ESTIMATE	4/25/2017	4/25/2017
P- 7393	AH-52	Dean's Suite Door	A	P Thomson	Linda Johnson		In-house	Precision Building Products	7,500		May 15, 20	June 15, 2017	Shelter in place reviewed and approved by FAU Police. PO issued to Precision. Shop drawing received.	4/26/2017	4/26/2017
P- 7395	FIELD	Outdoor Recreation Courts Enhancement	A	P Thomson	Kyle LeDuc		TBD	TBD	600,000	Student Services			Met with user to review scope.. Have initial pricing for tennis portion. ESTIMATE	4/27/2017	4/27/2017
P- 7075	MC-03	Close in 2 entrance doors to SR 108. Create new entrance door to SR108.	A	S Baruch	Larry Faerman		In-house	Kerns Construction, JC White	60,000		10/20/16	TBD	Power/ data for new offices complete. Fire Marshall requested 2 additional strobes. Fire Marshall fire alarm test 4/4/17. JC White to address door issue.	1/11/2016	1/11/2016

PROJECT Number	Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	CM	PROJECT BUDGET		PROJECT SCHEDULE		Comments	Date Rec'd	Date Assigned
									Budget	Source	Start	Finish			
P- 7123	PINEJ	Orchid Greenhouse and shade house	A	S Baruch	Jasmine Coyle		In-House	Rawn Construction	25,000		TBD	TBD	Permit drawing provided. Proposals received. Greenhouse ordered. Contractor PO being issued.	3/14/2016	3/15/2016
P- 7188	MC-14	Requesting installation of two satellite dishes on oof of MC-14.	A	S Baruch	Josette Valenza	Elijah Watlington	NA	TBD	5,000		TBD	TBD	Vendor preparing permit drawings.	6/7/2016	6/8/2016
P- 7205	BL-02	Minor renovations	A	S Baruch	Elisa Gaucher	Gary Perry	NA	Kerns	22,000		TBD	TBD	Kerns and Creative Woodworking PO's issued. Kerns scope scheduled the last week in March. Casework to be installed after building tenting. Tenting delayed. EH&S addressing concern w epoxy floor finish.	7/1/2016	7/1/2016
P- 7217	MC-17	New equipment installation. Room 214A needs sink installation, door installation and hood removal.	A	S Baruch	Gregg Fields	Dan Flynn	NA	Morganti	10,000		3/1/17	3/30/17	Work 95%, punch list being addressed	7/28/2016	7/29/2016
P- 7222	MC-01	RemReplace Existing Roof	A	S Baruch	Scott Baruch	Stacy Volnick	Harvard Jolly	RCU	350,000		5/10/17	TBD	RCU under contract. Permit issued. Demolition to begin 5/10/19. Working on color match for concrete tile.	8/10/2016	8/15/2016
P- 7223	HB-18	Replace Existing Roof	A	S Baruch	Scott Baruch		Harvard Jolly	TBD	300,000		TBD	TBD	Bids received from Palm Beach County Schools continuing contracts. Bids are on the high side. Proposals requested from 2 contract CM's to include local bids.	8/10/2016	8/15/2016
P- 7287	MC-15	Glass Door Installation	A	S Baruch	Suzie Wells			JC White	3,000		TBD	TBD	Proposals JC White PO issued. Door ordered. Installation to be scheduled when received.	11/30/2016	11/30/2016
P- 7291	HB-04	Roof Repair for Four Campus Buildings	A	S Baruch	Stewart Moreaux		NA	Vero Beach Roofing	4,950		1/15/17	2/5/17	Roof repairs complete and inspected.	12/6/2016	12/7/2016
P- 7303	MC-17	Mechanical Improvements	A	S Baruch	Dan Flynn	Dan Flynn	RGD	Bradley Heating & Air	15,000		TBD	TBD	RGD permit drawings received. Bradley Heating and Air proposal for MC-19 ductwork received, PO being issued.	12/19/2016	12/19/2016
P- 7311	HB-28	Roof Replacement	A	S Baruch	Steward Moreaux	Patrick Bowles	NA	Richard K. Davis	25,000		TBD	TBD	Quotes requested from 3 roofers. PO for Richar K. Davis proposal being issued.	1/3/2017	1/3/2017
P- 7314	MC-01	Remodel Conference Room 130 in Two Rooms	A	S Baruch	Sandra Ogden	Elijah Watlington	TBD	TBD	50,000		TBD	TBD	Met with HC staff. Schematic design sketch provided. Space Committee did not approve. Another solution is currently being considered.	1/7/2017	1/9/2017
P- 7322	MC-17	Office & Lab Renovation to Accommodate Brain Institute	A	S Baruch	Thomas Graziano	Dan Flynn	TBD	Morganti	60,000		TBD	TBD	Schematic sketches provided and revised through user input. 3 proposals received. PO being issued to Morganti.	1/11/2017	1/11/2017
P- 7343	TB-T011	Refurbishing of Nanolab Room 127	A	S Baruch	Hassan Mahfuz		TBD	TBD	TBD		TBD	TBD	Code review and construction scope vetting completed. Schematic budget provided. Meeting scheduled 5/9/17 to review relocation alternatives.	2/10/2017	2/10/2017
P- 7358	MC-13	Install Two Power Outlets in Room WB105	A	S Baruch	Mark DeHass		NA	Inlet Electric	600		4/4/17	4/14/17	Inlet Electric under contract. Work scheduled 4/14/17. Inlet to change outlet covers to match existng.	3/2/2017	3/2/2017
P- 6964	SU-80	Cashier Counter Renovation	A	W Valdez:	Sam Botros	Stacy Volnick	Empire Office	TBD	11,000	Parking & Transp	TBD	TBD	Project was reactivated on 2/6/2017.	2/6/2017	2/6/2017
P- 7038	SETCH	General site repairs and improvements.	A	W Valdez:	J Hashami	Boca	D&CS	various	500	PECO	10-2015	td	Contact fire department to coordinate knox box key access key and access card	10/7/2015	10/7/2015
P- 7118	AU-31A	Review of current rigging. Recommendations for new equipment/upgrade. Install new.	A	W Valdez:	Jamie Ortiz		Steven Welch /ONM&J Structural	SHOW PRO	350,000		td		Contractor has been Selected, preparing. PO has been issued for ITN. Awaiting contractor's submittals and equipment to schedule installation	2/22/2016	2/22/2016

PROJECT Number	Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	CM	PROJECT BUDGET		PROJECT SCHEDULE		Comments	Date Rec'd	Date Assigned
									Budget	Source	Start	Finish			
P- 7277	FIELD	Track & Field Renovations and Upgrades	A	W Valdez:	Joanna Prociuk		DCS	TBD	550,000				Awaiting end user Tag number to proceed with budget approval and hiring contractor to do the proposed work	11/21/2016	11/22/2016
P- 7278	FIELD	Ropes Course Annual Inspection	A	W Valdez:	Joanna Prociuk		DCS	TBD	40,000				Reports have been submitted.. We are asking contractors for estimates for proposed improvemnts. Multiple estimates have been requested	11/21/2016	11/22/2016
P- 7282	SE-43	Room 150 Renovation	A	W Valdez:	Edward Pratt		SGM Engineering	Multiple	337,203				Construction is ongoing, demolition, electrical , mechanical, networking, painting, and fire alarm scheduled	11/29/2016	11/29/2016
P- 7306	CC-45	Playground Remodel and Repair	A	W Valdez:	Lydia Bartram		DCS	PowerTech	5,000				Meeting with contractors for pricing.	1/3/2017	1/3/2017
P- 7307	CC-45	Permaculture Garden Installation	A	W Valdez:	Lydia Bartram		DCS	Multiple	350,000				Preliminary irrigation plan to be designed by consultant. Planning Phase in process	1/3/2017	1/3/2017
P- 7309	CC-45	Gravel Parking Area Drainage Improvements	A	W Valdez:	Lydia Bartram		DCS	TBD	10,000				Scoping order alternatives for repairs	1/3/2017	1/3/2017
P- 7310	CC-45	Rainwater Recycle Tank	A	W Valdez:	Lydia Bartram		DCS	PowerTech	1,000				Scoping and requesting quotes for proposed work. End user is ordering Recycle Tank	1/3/2017	1/3/2017
P- 7321	EE-96	Relocation of TSG	A	W Valdez:	Lynn Asseff		DCS	Multiple	40,000				Budget has been reviewed and approved by Dr. Hart. Department relocation is done. Electrical and networking work in progress	1/10/2017	1/10/2017
P- 7341	CAMPUS	Vehicle License Plate Reading Camera Installation	A	W Valdez:	Patrick Garmon		DCS	Jhonsoon Controls	345,000				Preparing construction schedule and logistics for excavation permitting.	2/8/2017	2/8/2017
P- 7345	TE-106	Replace AC Units	A	W Valdez:	Michael Dipple		Physical Plant	Physical Plant	15,000				Work in progres. Pending inspections	2/17/2017	2/20/2017
P- 7346	CO-69	Replace AC Units	A	W Valdez:	Michael Dipple		Physical Plant	Pysical Plant	67,000				Work in progres. Pending inspections	2/17/2017	2/20/2017
P- 7349	AZ-79	Soffit Repair	A	W Valdez:	John Nicolosi		DCS	Physical Plant	1,200				Scoping quotes for repairs. GEOGARD fire resistant base coat/finish coat polyurethane restoration coating system to be tested	2/20/2017	2/20/2017
P- 7351	TB-T005	Exterior Door with Glass Installation	A	W Valdez:	Rod Faulds		DCS	Multiple	3,000	(HUM 075)			Obtaining quotes for different trades and alternatives	2/21/2017	2/22/2017
P- 7352	OD-93	Exterior Wall Repair	A	W Valdez:	Don DeAquino		DCS	Ante's Wall Coverings	1,000				Coordination for work in progress	2/21/2017	2/22/2017
P- 7356	ST-01	Structural Roof Wood Members Repair	A	W Valdez:	Numa Rais		SGM Engineering	Pending	58,856	PECO Funding			Setting up budget and scoping quotes for proposed repair work. Hiring structural engineer to do preliminary planning and solution.	2/27/2017	2/27/2017
P- 7365	FA-94	Move Ice Maker to Kitchen	A	W Valdez:	Paula Bloch		DCS	TBD	-2,000				Requesting quotes	3/15/2017	3/15/2017
P- 7366	GS-02	Install John Henry Gold Wall Sculpture	A	W Valdez:	Rod Faulds		DCS	Multiple	15,000				Obtaining quotes and meeting with contractors for pricing	3/15/2017	3/15/2017
P- 7371	BC-49	BTS Office Renovation	A	W Valdez:	Alberto Fernandez		DCS	CFP Carpeting Contracting	7,300				Preparing PO and scheduling painting and carpeting work	3/20/2017	3/20/2017
P- 7372	ST-01	Entrance Canopy Structural Repair	A	W Valdez:	Numa Rais		BLss & Nyitray, Inc	Multiple	58,856	PECO Funding			Structural engineer has been hired. Preparation of construction schedule and logistic ongoing	3/20/2017	3/20/2017

PROJECT Number	Bldg.	Title	Status	FAU PM	User Rep.	User VP.	A/E	CM	PROJECT BUDGET Budget	Source	PROJECT SCHEDULE Start	Finish	Comments	Date Rec'd	Date Assigned
P- 7377	SO-44	CCJ Front Office Renovation	A	W Valdez:	John Smykla		DCS	Multiple	48,000	Auxiliary			Finilizing meeting with contractors and vendors for quotes. Meting with end user to finilize proposed budget for construction.	3/20/2017	3/27/2017
P- 7387	CO-69	Office Reconfiguration	A	W Valdez:	Marc Kozlin		DCS	Corporate Interiors	2,600	E & G			Awaiting for PO to be issued to order the furniture	4/12/2017	4/12/2017
Total Projects									100	Total:		\$7,987,872			