

MAJOR PROJECTS STATUS REPORT

FAU Major Projects Management Database
Florida Atlantic University - Facilities Planning

UPDATE: Friday, January 27, 2012

PROJECT Number	Name	Campus	PM	PHASE Current	Design Complete	Architect	Contractor (CM)	Building Permit	GSF	BUDGET		CONSTRUCTION		Comments	Construction Photos				
										Project	Const.	Start	SC Date						
BT-643	FAU/Harbour Branch Research Laboratory II	HBOI	SB	Warranty	3/09/10	PGAL	Balfour Beatty	Issued	42,715	\$19,300,000	\$14,587,400	5/11/2010	8/12/2011	August 12 Substantial Completion. Punchlist being addressed. ASA for bridge and pedestrian walkway issued and moving forward. Late October-November occupancy. Priority list for expenditure of remaining funds in place.	www.fau.edu/facilities/fp/projects/bt643.pdf				
BT-645	FAU/Harbor Branch Link Building Renovation	HBOI	PT	Warranty	3/7/2011	Song & Associates	Klewin	Issued		\$9,475,000	\$7,019,200	2/22/2010	3/7/2011	Occupied and occupants are pleased. Anticipating LEED Gold.	www.fau.edu/facilities/fp/projects/bt645.pdf				
BT-650	FAU STADIUM	Boca	TD	Warranty	11/3/10	HKS/Schenkel Shultz	JACummings/Balfour Beatty	Required	160,000	\$63,490,418	\$52,000,000	10/21/2010	10/6/2011						
BT-651	Innovation Village Apartments Phase I	Boca	LF	Warranty	7/30/2011	PGAL	Balfour Beatty / Capstone	Issued		\$99,056,915	\$66,100,000	1/21/2010	7/30/2011	Ion in receipt of UBS drives, all hard copy and electronic closeouts i.e., OM's , shop dwgs, as-builts, AE plans, reports, correspondence, warranties, addendums etc. Requested ORL to retrieve 3 remaining docs at FP to add to ORL warehouse files	www.fau.edu/facilities/fp/projects/bt651.pdf				
BT-653	FAU BLVD Northern 4 Lane Extension	Boca	JS	Construction	April 13, 20	Kimley- Horn	Balfour Beatty /Cummings JV	Required		\$8,871,112	\$4,500,000	7/26/2011	2/2/2012						
PM: JPB: J Baker; SB: S Baruch; PB: P Brida; VC: V Cucchiella; AD: A Dashtaki; TD: T Donaudy; VE: V Elliott; AF: A Friedland; RH; JAR: J Readhead; BR: B Richman; LF: Lynn Forster; EHK: Henry Kraft; JS: J Schultz; PT: P Thomsom										Total: \$		200,193,445		144,206,600					